

US ROCKIES REGION

Anadarko Daily Summary Report

Well: UPRR 22 PAN AM "A" #2

Project: COLORADO-WELD-NAD83-UTM13

Site: UPRR 22 PAN AM "A" #2

Rig Name No: CONCORD 3/3

Event: CONST- CAP WELL WORK

Start Date: 6/24/2013

End Date:

Spud Date: 5/13/1980

Active Datum: RKB @4,993.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/23/0/E / CS/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
2	07/31/2013		MIRU slickline fish tools & tag sand @ 7905 RDMO.
1	08/01/2013		MIRU, blew down well & kill it W/ 50 bbls, ND WH NU BOP's drop down tag fill @ 7905, RU PRS EMI out 248 jts 2 3/8 found 2 bad, PU a bailer TIH tag sand bail from 7905 to 7987, TOOHLD bailer SWI SDFN.
2	08/02/2013		Crew to loc, RU J-W wireline RIH W/ gauge ring to 7050, PU 4 1/2 CIBP RIH set it @ 6920, Pressure test csg to 500 for 15 min held good, Dump 2 sks of sand on top, PU Perforating guns RIH shoot sqz holes @ 6840 & 6700, PU CICR RIH set it 6810.
3	08/05/2013		Crew to loc, Tried to establish injection rate through CICR pressure up to 2000 psi, Tried down csg pressure up couldn't pump into, Sting out TOOHL, PU rock bit TIH drilled out CICR & pushed down to 6890, TOOHL, RU J-W wireline.
4	08/06/2013		Crew to loc, ND BOP's welder welded a plate & 4 1/2 bell nipple, Install new 5K wellhead NU BOP's, PU SN TIH to 6855, RU sanjel pump 10 sks of thermal 35 RD cementers LD 6 jts reverse out shut well in W/ 1000 psi, SDFN
5	08/07/2013		Crew to loc, TOOHL, PU bit TIH tag cmt @ 6675 RU swivel drill out cmt test csg to 1000 psi held good drill out the rest of CICR and drill on CIBP quit making hole, roll the hole clean RD swivel SDFN.
6	08/08/2013		Crew to loc, TOOHL W/ bit, PU new bit TIH drill out the rest of CIBP & pushed down to 7975, TOOHL W/ 97 stands, Rig broke down SWI SDFN.
7	08/09/2013		Crew to loc, Blew down well & kill it TOOHL W/ 60 jts, TIH NC XN Nipple 30 jts arrowset Packer + 218 jts 2 3/8, ND BOP's set STS Packer test backside to 1000 psi held good total jts in hole 248 EOT @ 7841 Packer @ 6910, RDMO