

Wood Gulch 2-36

Proposed Schematic

31-Aug-13

Field: WFU
County: Moffat
Township: Sec 36, Twp 4N, R92W
Rig: Savanna 650
Permit API: 05-081-07783

AFE / Network #:
Shell Working Interest:
AFE Drilling Cost:
Plan Days:

LAT: SEE PLATS
LONG: SEE PLATS
Ground Elevation: 6569 ft (surveyed)
RKB to Ground: 15 ft
RKB Elevation: 6584 ft

Objectives:

		NOTES	Casing
30" Hole drilled to 90 20" pipe (0.25") set @ 90 Cement to surface		Notify COGCC according to NW Notifications Test BOPs to 3000 psi Test 10-3/4" csg to 1500 psi for 30 min Test 7-5/8" csg to 1500 psi for 30 min	Surface: 10 3/4" 40.5# J-55 R3 ST&C 0-600 ft Intermediate: 7 5/8" 29.7# P-110 R3 LT&C 0-1470 ft TOC @ surface Production: 5 1/2" 17# N-80 H511 1270-5892 ft MD (200' liner overlap)
		LOGGING	DRILLING FLUIDS
13-1/2" hole drilled to 605 10-3/4" casing set at 605	9-7/8" hole set @ 1484'	SURFACE: No wireline INTERMEDIATE: USIT planned after bridge plug set PRODUCTION: None planned	Surface: Gyp/ Polymer system Hi-Vis Sweeps as needed Intermediate: Clear Gyp Water + N2 Production: 75/25 Megamul OBM Follow WFT Program use PWD to watch BHP. Consult Engineer as needed.

