

US ROCKIES REGION

Anadarko Daily Summary Report

Well: TOTEMS MARGUERITE UT #1

Project: COLORADO-WELD-NAD83-UTM13

Site: TOTEMS MARGUERITE UT #1

Rig Name No: ECWS 22/22

Event: ABANDONMENT

Start Date: 8/6/2013

End Date:

Spud Date: 10/29/1973

Active Datum: RKB @5,126.99usft (above Mean Sea Level)

UWI: SW/SW/0/1/N/67/W/20/0/0/6/0/S/990.00/W/0/0/0/0

| Report No | Report Date | MD (usft) | 24 Hr Summary |
|-----------|-------------|-----------|---|
| 1 | 08/06/2013 | | ROAD ECWS #22 TO LOC RU TBG=50 CSG=60 SCP=0 CONTROL WELL NDWH NUBOP TALLEY OUT TO DERRICK W/ PROD TBG MIRU E-LINE RIH W/ 3.750 GAUGE RING TO 5424' POOH RIH W/ SINKER BAR AND 3-1/8" CCL TAG FILL AT 8375' POOH RD WIRELINE SECURE WELL SDFN |
| 2 | 08/07/2013 | | CREW TO LOC WELL DEAD TIH W/ PROD TBG GOT IN W/ 7385' OF 8222' TBG PARTED 1 JNT DOWN DROPPED APPROX 1063' TO BOTTOM WAIT ON N-80 TBG RIH W/ COLLAR CATCH OVERSHOT RETRIEVE 51 JNTS TIH SAME TOOLS RETRIEVE 15 JNTS SECURE WELL SDFN (NEED TO REPAIR OVERSHOT) |
| 3 | 08/08/2013 | | CREW TO LOC PU BODY CATCH OVERSHOT TAG FISH AT 3214 WORK ON FISH TOO H NO FISH TIH RETAG WORK ON FISH TOO H HAD 8' PIECE WAIT ON NEW GRAPPLE TIH TAG FISH AT 3222' WORK ONTO FISH PULL 15 OVER TOO H W/ 92 JNTS TOF=6075' SECURE WELL SDFN |
| 4 | 08/09/2013 | | CREW TO LOC WELL DEAD PU 3-3/4' OVERSHOT TIH TAG IN TIGHT SPOT @ 5425' TOO H W/ OVERSHOT PU TBG SPEAR AND BUMPER SUB TIH GOT PAST TIGHT SPOT W/ OD OF 3.12". WORK SPEAR TOO H UNBLAE TO CATCH FISH WOO TIH PUMP SAND PLUG OVER J-SAND SECURE WELL SDFN |
| 5 | 08/12/2013 | | CREW TO LOC TIH TO 2500' ROLL GAS FROM WELL BORE TOO H MIRU E-LINE RUN CBL FROM 6030' (TOP OF FISH) TO SURFACE TO CONFIRM ALLEGED CEMENT SECURE WELL WOO FROM STATE SDFN |
| 6 | 08/13/2013 | | CREW TO LOC TIH W/ TBG TO 6030' MIRU SANJEL PUMP 15 BBLS FRESH 4 BBLS (20 SKS) "G" NEAT 15.8 PPG CEMENT DISPLACE 22 BBLS TOO H W/ 30 STANDS WOC 4 HRS TIH TAG AT 5802' LOAD CSG W/ DRILLING MUD TOO H SECURE WELL SDFN |
| 7 | 08/14/2013 | | CREW TO LOC MIRU E-LINE RIH SHOOT SQZ HOLES AT 4830' AND 4600' 3 SPF .60 HOLES POOH TIH W/ CICR SET AT 4664' MIRU CEMENTERS PUMP 310 SKS OVER SUSSEX AIR=2 BPM AIP=1250 PSIG STING OUT OF CICR TOO H SECURE WELL SDFN WOC |
| 8 | 08/15/2013 | | CREW TO LOC TIH TAG CEMENT AT 2425' LD TBG NDBOP NDWH CUT 4-1/2" CSG @ 320' NU SPOOL NUBOP LD CSG PU TIH W/ 25 JNTS TO 786' CONDITION HOLE W/ MUD MIRU CEMENTER PUMP 115 SKS TYPE III CEMENT TOO H ROLL HOLE AT 110' TOO H SECURE WELL SDFN WOC |
| 9 | 08/16/2013 | | CREW TO LOC NDBOP NDWH RU E-LINE RIH TAG CEMENT AT 119' PU 8-5/8" CIBP TIH SET AT 105' RD E-LINE NUWH TEST CIBP TO 1000 PSIG GOOD TEST. SECURE WELL CLEAN LOC RDMO |
| 10 | 08/30/2013 | | Crew travel. Dug up casing. Cut casing 6' below GL. Tagged @ 105'. Filled csg w 57 bags 5000# cement. Capped casing w plate containing well info. Backfilled. |