

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-FEDERAL 16-36

Project: COLORADO-WELD-NAD83-UTM13

Site: USA 16-36 PAD

Rig Name No: ECWS 19/19

Event: ABANDONMENT

Start Date: 6/30/2013

End Date: 9/4/2013

Spud Date: 1/19/1995

Active Datum: RKB @4,990.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/36/0/SESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	06/30/2013		MIRU ECWS 19; KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, WAIT ON WIRELINE SET CIBP @ 7110', TEST CIBP TO 1000PSI - HELD, SDFN
2	07/01/2013		RU WIRELINE, LOG WELL, TIH, EOT @ 7090', PUMP 20SX OF 15.4# CLASS G CEMENT, PU HOLE, PUMP 70BBLs MUD, TOO, LD TBG, SDFN
3	07/02/2013		RU WL, SHOOT HOLES @ 5360'-5361' & 4160'-4162', HYDRO TEST TBG IN HOLE, SET PKR @ 4190', PUMP 620SX OF 15.6# CLASS G CEMENT, RELEASE PKR, PU, ROLL HOLE, TOO, LD TBG, CUT CSG @ 870', LD CSG, TIH, EOT @ 970', PUMP 90SX OF 14.2# TYPE 3 CEMENT, TOO, SDFN
4	07/03/2013		TAG TOC @ 480', RD FLOOR & TONGS, ND BOP, RU WIRELINE, SET CIBP @ 95', TEST CIBP TO 1000PSI - HELD, RDMO KEY 104, SPOT IN ON BERGER 3-2
5	07/08/2013		MIRU Warrior WL Services, PU & set CIBP @ 80'. Gas bubbles quit. MI rousabout and weld temporary plate over csg.
6	09/04/2013		Crew travel, safety. Dug up casing. Cut casing. Tagged @ 80'. Filled csg w 44 bags 5000# cement. Capped csg w plate containing well info. Backfilled.
7	09/04/2013		TIME : 10:00, ROUTE : N44, WINS: 73747, PROJECT TYPE: P & A, BATT#: 34003593, GATHERER: DCP, STATION: 222055, LINE : NA, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED