




**BAKER  
HUGHES**

Report Printed on: AUG-24-13 14:36:39

# CEMENT JOB REPORT



## Squeezes (Update Original Treatment Report for Primary Job)

BLOCK SQUEEZE ☐ SHOE SQUEEZE ☐ TOP OF LINER SQUEEZE ☐ PLANNED ☐ UNPLANNED ☒  
 Liner Packer: ☒ NO ☐ YES Bond Log: ☒ NO ☐ YES PSI Applied: 0 Fluid Weight: 0 LBS/GAL

## Casing Test (Update Original Treatment Report for Primary Job)

Casing Test Pressure: 0 PSI With 0 LBS/GAL Mud Time Held: 00 Hours 00 Minutes

## Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL  
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)  
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)  
 HAD THICK MUD DURING RETURNS AFTER PULLING TUBING FROM FIRST STAGE OF CEMENT. LOW RATE / HIGH PRESSURE. HAD TO STOP AND RE-DO WELL, COULD NOT PUMP LAST 3 STAGES.

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)  
 NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE		
	PIPE	ANNULUS					
						SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
						TEST LINES 3952 PSI	
						CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>	
05:00	0	0	0	0	N/A	YARD CALL	
09:00	0	0	0	0	N/A	ARRIVE ON LOCATION (125 MILES) RUNNING IN HOLE	
09:10	0	0	0	0	N/A	SPOT TRUCKS	
09:13	0	0	0	0	N/A	PRE-RIG UP SAFETY MEETING	
10:20	0	0	0	0	N/A	CIRCULATE WELL	
10:40	0	0	0	0	N/A	SAFETY MEETING	
11:08	3952	0	0	0	WATER	PRESSURE TEST	
11:12	835	0	3.2	10	WATER	FRESH WATER SPACER	
11:18	1081	0	3.6	13	CMT	BATCH UP, WEIGH AND PUMP 62 SX OF G + 2% CACL2 @ 15.8PPG (EST. TOP OF CEMENT 5415')	
11:24	939	0	4.9	29	WATER	START DISPLACEMENT	
11:31	0	0	0	0	N/A	PLUG BALANCED	
11:36	0	0	0	0	N/A	PULL TUBING	
12:00	4677	0	.8	70	WATER	PUMP ON WELL TO FLUSH OLD MUD	
14:30	0	0	0	0	N/A	JOB DONE / HAD TO RE-DO WELL	
14:40	0	0	0	0	N/A	PRE-RIG DOWN SAFETY MEETING	
15:10	0	0	0	0	N/A	TIME OFF LOCATION	
BUMPED PLUG Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	PSI TO BUMP PLUG 0	TEST FLOAT EQUIP. Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	BBL.CMT RETURNS/ REVERSED 0	TOTAL BBL. PUMPED 122	PSI LEFT ON CSG 0	SPOT TOP OUT CEMENT Y <input checked="" type="checkbox"/> N <input type="checkbox"/>	Service Supervisor Signature: 