

CEMENT JOB REPORT



CUSTOMER BAYSWATER EXPLORATION .			DATE 23-JAN-13		F.R. # 1001960786		SERV. SUPV. LANCE N WEBB							
LEASE & WELL NAME WALTON #17-25 - API 05123347670000			LOCATION 25-7N-67W			COUNTY-PARISH-BLOCK Weld Colorado								
DISTRICT Brighton			DRILLING CONTRACTOR RIG # ENSIGN 7			TYPE OF JOB Surface								
SIZE & TYPE OF PLUGS		LIST-CSG-HARDWARE		MECHANICAL BARRIERS		MD	TVD	HANGER TYPES		MD	TVD			
Cement Plug, Rubber, Top 8-5/8 in		Centralizer, with Fins, 8-5/8 in												
		Float Collar, Auto Fill, 8-5/8 - 8rd												
		Guide Shoe, Cement Nose, 8-5/8 in												
MATERIALS FURNISHED BY BJ			LAB REPORT NO.		PHYSICAL SLURRY PROPERTIES									
					SACKS OF CEMENT	SLURRY WGT PPG	SLURRY YLD FT ³	WATER GPS	PUMP TIME HR:MIN	Bbl SLURRY	Bbl MIX WATER			
Fresh Water			0		0	8.34	0	0	00:00	32.8				
Fresh Water + Dye			0		0	8.34	0	0	00:00	40				
Type III + 2% CaCl ₂ + .25% CF + .08SF			0		230	14.5	1.41	6.82	00:00	58	37.48			
Available Mix Water 250 Bbl.			Available Displ. Fluid 250 Bbl.		TOTAL					130.8	37.48			
HOLE		TBG-CSG-D.P.					COLLAR DEPTHS							
SIZE	% EXCESS	DEPTH	ID	OD	WGT.	TYPE	MD	TVD	GRADE	SHOE	FLOAT	STAGE		
12.25	0	570	8.097	8.625	24	CSG	557	557	J-55	557	515	0		
LAST CASING			PKR-CMT RET-BR PL-LINER			PERF. DEPTH		TOP CONN		WELL FLUID				
ID	OD	WGT	TYPE	MD	TVD	BRAND & TYPE		DEPTH	TOP	BTM	SIZE	THREAD	TYPE	WGT.
						NO PACKER		0			8.625	8RD	WATER BASED	9
DISPL. VOLUME		DISPL. FLUID		CAL. PSI		CAL. MAX PSI		OP. MAX		MAX TBG PSI		MAX CSG PSI		MIX WATER
VOLUME	UOM	TYPE		WGT.	BUMP PLUG	TO REV.		SQ. PSI	RATED	Operator	RATED	Operator		
32.8	BBLs	Fresh Water		8.34	200	0		0	0	0	3325	2660	RIG	
Circulation Prior to Job														
Circulated Well: RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>						Circulation Time: 2				Circulation Rate: 5 BPM				
Mud Density In: 9 LBS/GAL Mud Density Out: 9 LBS/GAL						PV & YP Mud In: 12				PV & YP Mud Out: 12				
Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> Units:						Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/>								
Displacement And Mud Removal														
Displaced By: RIG <input type="checkbox"/> BJ <input checked="" type="checkbox"/>						Amount Bled Back After Job: 1 BBLs								
Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL						Method Used to Verify Returns: VISUAL								
Cement Returns at Surface: <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO						Were Returns Planned at Surface: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES								
Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE														
Centralizers: <input type="checkbox"/> NO <input checked="" type="checkbox"/> YES						Quantity: 6				Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID				
Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input checked="" type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD														
Plugs														
Number of Attempts by BJ: 0 Competition: 0						Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity:								
Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES								
Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Top of Plug: 0 FT				Bottom of Plug: 0 FT				
Squeezes (Update Original Treatment Report for Primary Job)														
BLOCK SQUEEZE <input type="checkbox"/> SHOE SQUEEZE <input type="checkbox"/> TOP OF LINER SQUEEZE <input type="checkbox"/> PLANNED <input type="checkbox"/> UNPLANNED <input type="checkbox"/>														
Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES						Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES		PSI Applied: 0		Fluid Weight: 0 LBS/GAL				
Casing Test (Update Original Treatment Report for Primary Job)														
Casing Test Pressure: 0 PSI With 0 LBS/GAL Mud						Time Held: 00 Hours 00 Minutes								
EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE														
PRESSURE/RATE DETAIL										EXPLANATION				

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 NONE

PRESSURE/RATE DETAIL						EXPLANATION	
TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>	
	PIPE	ANNULUS				TEST LINES	2996 PSI
						CIRCULATING WELL - RIG	<input checked="" type="checkbox"/> BJ <input type="checkbox"/>
18:00	0	0	0	0	NA	ARRIVED ON LOCATION RIG READY FOR US RTS 1700 HAD TO WAIT ON BULK TRUCK TO GET LOADED	
18:05	0	0	0	0	NA	SPOT TRUCKS	
18:35	0	0	0	0	NA	SAFETY MEETING	
19:00	2996	0	0	0	H2O	PSI TEST	
19:05	94	0	5	40	H2O	H2O SPACER WITH THE LAST 10 WITH DYE	
19:12	70	0	4	58	CMT	BATCH/WEIGH/PUMP CMT @ 14.5 PPG	
19:25	0	0	0	0	H2O	SHUT DOWN DROP PLUG	
19:30	120	0	4	0	H2O	DISPLACEMENT	
19:35	174	0	2.5	22	H2O	SLOWED RATE	
19:37	1087	0	0	33	H2O	BUMPED PLUG BLEED BACK TO 250 PSI AND LOCKED IN ON CSG	
20:15	0	0	0	0	NA	LEAVE LOCATION	
BUMPED PLUG <input checked="" type="checkbox"/> Y <input type="checkbox"/> N	PSI TO BUMP PLUG 200	TEST FLOAT EQUIP. Y <input checked="" type="checkbox"/> N	BBL.CMT RETURNS/ REVERSED 6	TOTAL BBL. PUMPED 131	PSI LEFT ON CSG 250	SPOT TOP OUT CEMENT Y <input checked="" type="checkbox"/> N	Service Supervisor Signature:



Baker Hughes JobMaster Program Version 3.60
Job Number: 1001960786
Customer: BAYSWATER
Well Name: WALTON 17-25

