

Project: RG 24-01S-098W

Site: RGU 33-24-198 Pad

Well: RGU 323-24-198

Plan 2 10Jun13 kjs

Azimuths to True North

Magnetic North: 10.31°


Magnetic Field

Strength: 52244.7snT

Dip Angle: 65.99°

Date: 6/10/2013

Model: IGRF2010



ANNOTATIONS									
TVD	MD	Inc	Azi	+N/-S	+E/-W	Vsect	Departure	Annotation	
120.00	120.00	0.00	0.00	0.00	0.00	0.00	0.00	Start Build 2.00	
469.13	470.00	7.00	270.23	0.09	-21.35	21.35	21.35	Hold 7.00 Inclination	
3500.00	3523.63	7.00	270.23	1.58	-393.49	393.43	393.50	Start Build 2.00	
3968.92	4003.23	16.59	270.23	1.98	-491.42	491.34	491.43	Hold 16.59 Inclination	
6706.27	6859.50	16.59	270.23	5.29	-1307.03	1306.81	1307.04	Start Drop -1.50	
7797.00	7965.63	0.00	0.00	5.94	-1466.07	1465.82	1466.08	Vertical	
7897.00	8065.63	0.00	0.00	5.94	-1466.07	1465.82	1466.08	Mesaverde	
12787.00	12955.63	0.00	0.00	5.94	-1466.07	1465.82	1466.08	TD at 12955.63	