

ENGINEER'S DAILY REPORT

Project: 2013 Piceance Reentries Well: Biscuit Ranch 10-31D
Date: 06/26/2013

Personnel On Location

COGCC:	Kevin King	7:45	19:30
Magna:	Daniel Norton	7:00	19:30
	Tito	7:00	19:30
	Jose	7:00	19:30
	Alberto	7:00	19:30
	Daniel	7:00	19:30

Weather:	AM	PM
	Sunny	M. Sunny
	Calm	Lt. Breeze
	60's - 80's	80's - 90's

Work Summary

No pressure inside production casing in the morning. Bradenhead was left venting overnight

Run in hole and tag the next plug at 355'.

Drill plug from 355' to 495' and break through bottom of plug

Cannot get a complete seal on pipe rams so skip pressure test for now. We will get new sealing rubbers and test perms with packer after next plug is drilled

Tag next plug at 775' and finish drilling out joint to approx. 815'. Pull out 1 joint and shut down for the night

Measurement and Payment

<u>Item No.</u>	<u>Description</u>	<u>Units</u>	<u>Unit Cost</u>	<u>Work Performed Today</u>	<u>Percent/Units Complete</u>	<u>Total Approved</u>
1	Mobilization and Demobilization	LS	\$ 7,000.00		2.00	\$ 14,000.00
2	Plug and Abandon	Hr	\$ 575.00	12.5 Rig Hours	60.00	\$ 34,500.00
3	Perforation Services	Sets	\$ 2,000.00			\$ -
4	Cement Retainers	Each	\$ 1,800.00			\$ -
5	Cement	Sacks	\$ 42.00		155.00	\$ 6,510.00
6	Water Disposal	BBL	\$ 30.00		85.00	\$ 2,550.00
7	Csg Free Pt, Cut, and Retrieval	LS	\$ 3,000.00	Service removed from scope	-	\$ -

Current Total => \$ 57,560.00