

ATLAS ROCKIES, LLC

WELL HISTORY REPORT

Skold Farms 946-11-23	AFE: 000
1575' FSL & 2424' FWL	API: 05-115-06098-00
NESW Sec. 11, T9N, R46W	Sedgwick County, CO
Elevation GL: 3909'	Drilling Contractor: ADT
Rig # 144	
Spud Date: 12/15/2011	

12/15/2011	<p>MIRU SCHAAL DRILLING CO. PREVIOUS 24 HRS - SPUD SURFACE@7:00 A.M. ON 12/14/11. 9 7/8" HOLE DRILLED 0' TO 469' TD@4:15 P.M. CIRC. TOO. RAN 11 JTS OF 7", 17# CSG MEAS 451.55'. SET@463.55'. CMT W/112 SKS OF TYPE 1 NEAT CMT. CIRC 5 BBL TO PIT. PLUG DOWN@5:30 P.M. ON 12/14/11. RDMO. SHALE @ 395'</p> <p>EDC: \$4967</p>														
2/1/2012	<p>MIRU ADT #144. NIPPLE UP B.O.P. ASSEMBLE BHA. MIX MUD. DRILL OUT CMT PLUG. SPUD @ 1:45 P.M. ON 1/30/12. DRILL FROM 463' TO 3185'. TD @3185'@2:30 A.M. CIRC. POOH. LAY DOWN BHA. RIG UP PSI. RAN TRIPLE COMBO LOGS. LOGGER TD @ 3187'. TOP 2816'. BTM 2848. AVG. 2, MAX 2.3, 34% POROSITY, 32' ZONE. RDMO PSI. TIH, RAN 75 JTS OF 11.6#, 4 1/2" CSG MEAS 3157.12. SET @ 3169.12'. PBTD 3126.89'. RIG UP CMTRS. CMT W/90 SKS TYPE 1 NEAT CMT. DISPLACED W/50 BBLs. PLUG DOWN @ 2:30 P.M. ON 1/31/12. HELD OK. RELEASE RIG @ 3:00 A.M. FLANGE UP WELL HEAD. RDMO RIG # 144.</p> <table style="width: 100%;"> <tr> <td style="width: 50%;">SURVEYS:</td><td style="width: 50%;">CASING PRESSURE:</td></tr> <tr> <td>500'--1.34</td><td>5 MIN-1520</td></tr> <tr> <td>1000'--1.15</td><td>10 MIN-1550</td></tr> <tr> <td>1500'--.87</td><td>15 MIN-1590</td></tr> <tr> <td>2000'--1.49</td><td></td></tr> <tr> <td>2500'--.96</td><td></td></tr> <tr> <td>3000'--1.07</td><td></td></tr> </table> <p>**CENTRALIZERS WERE PLACED ON TOP OF 2ND, 4TH, 6TH, 8TH, 12TH, 14TH AND 16TH JOINT.</p> <p>SCRATCHERS: 2 WERE PLACED ON 8TH, 9TH, 10TH, AND 11TH JOINTS.</p> <p>BASKET WAS PLACED ON 11TH.</p> <p>SHORT JOINT: 12</p> <p>EDC: \$80,160</p>	SURVEYS:	CASING PRESSURE:	500'--1.34	5 MIN-1520	1000'--1.15	10 MIN-1550	1500'--.87	15 MIN-1590	2000'--1.49		2500'--.96		3000'--1.07	
SURVEYS:	CASING PRESSURE:														
500'--1.34	5 MIN-1520														
1000'--1.15	10 MIN-1550														
1500'--.87	15 MIN-1590														
2000'--1.49															
2500'--.96															
3000'--1.07															
2/2/2012	<p>10:45 MIRU JW Wireline.</p> <p>11:00 RIH w/ GR/CCL/CBL, correlate to open hole log dated (01/31/2012), get on depth, log from 3122' to 1880', est cmt top @ 2080', POOH, RDMO JW</p>														

	Wireline. JW Wireline Cost: \$1500.00
4/12/2012	Installed guard around wellhead and electric fence around location. Cost= 675
5/31/2012	Built pad and set metershed. Cost=223