

**Magna Energy Services, LLC**  
**17509 County Road 14**  
**Ft. Morgan, CO 80701**  
**(970) 867-9007**  
**Fax (970) 867-8374**

**Job Log**

Date: 9/26/13

Operator: Noble Energy

Well Name: CHAMPLIN 32-4 # 2

Legal Location: SWNE SEC4 T1N R68W  
API # 05-123-08646-00

8/30/13: MIRU P&A Equipment

9/03/13: Check PSI, 50# tbg, 50# csg, Blow well down to Rig tank, Pull rods, SWI.

9/04/13: Unland tbg, Release tbg anchor, NU B.O.P.'s, TOOH w/ tbg to the rods, Pull rods, TOOH w/tbg, (Strip well), (recovered 70 ¾" rods & 116 5/8 rods, 151 jts of 2 3/8 tbg), LD tbg all bad.

9/05/13: PU tbg @ 2513', Circulate well bore w/20 bbls, TIH w/ tbg @ 4899', Stacked out, Try to circulate, pressured up @ 1500#'s, LD 1 jt, circulate well bore @ 4868' w/ 30 bbls water, RU Vaughn WL, RIH w/ GYRO @ 4880', Lost tool, ROH, RD Vaughn WL, TOOH w/tbg, SWI.

9/06/13: RU Core Tech, RIH w/fishing tool to fish GYRO, ROH, RD Core Tech, SWI.

9/09/13: RU Core Tech, RIH w/fishing tool to fish GYRO, ROH, RD Core Tech, TIH w/ tbg, LD 66 jts tbg, RU Magna WL, RIH w/ JBGR @ 4650', ROH, RIH w/ CIBP set 4514', ROH, RIH w/ CDB w/ 2 sxs of 15.8# Class G Cement on top of CIBP @ 4514', ROH, RD Magna WL, ND B.O.P.'s, unland csg, NU B.O.P.'s, RU Magna WL, RIH w/Split shot, cut csg @ 2487', ROH, RD Magna WL, LD 1 jt, SWI.

9/10/13: LD csg(recovered 61 jts of 5 ½ csg @ 2488'), TIH w/ tbg @ 2513', establish circulation w/ 15 bbls water, Mix & pump 100 sxs of 15.8# Class G Cement, displaced w/ 9 bbls, TOOH w/tbg @ 867', establish circulation, Mix & pump 186 sxs of 15.8# Class G Cement, TOOH w/tbg, SWI.

9/11-9/16/13: Shut down due to flood

9/17/13: TIH w/ tbg, Tag TOC @ 588', TOOH w/tbg, SWI. Tried to CAT equipment around- to muddy.

9/18-9/25/13: Shut down due to LOC to muddy

9/26/13: TIH w/ tbg, Tag TOC @ 588', establish circulation, Mix & pump 200 sxs of 15.8# Class G Cement to surface, TOOH w/tbg, ND B.O.P.'s. .D P&A equipment, Top off well w/ 12 sxs of 15.8# Class G Cement to surface, Flush flow line, Dig up well & flow line 8' below ground surface, Cut & cap well & flow line 6' below ground surface, Backfill, P & A complete.

\*\*\* All cement used is Class "G" Neat 15.8 # \*\*\*

Cementing Contractor: Magna Energy Services, LLC

Cementing Contractor Supervisor: Scott Marez

Operator Supervisor: Kelly Reinhardt

COGCC Representative: Randall Johnson

Wireline Contractor: Magna Energy Services, LLC



# MAGNA ENERGY SERVICES, LLC

## WIRELINE

P.O. BOX 2155  
GILLETTE, WY, 82717  
RYAN LUDWAR (307) 680-8124

Company Name: WWS / NOBLE		Company Address:		Field Ticket Number: 40000839 in bid	
Well Name and Number: CHAMPLIN 32-4 #2		Date: 9/9/2013	Wireline Unit # T7	Rig Name & Number: MAGNA 6	
County: WELD	State: COLORADO	Field: DJ	Engineer: J. HENSLEY	Operator: W. BOIKE	Operator:

RUN	RUN DATA		QTY	CODE	DATE	DESCRIPTIONS	UNIT PRICE	AMOUNT
	Job Time:	Shop Time:						
	11:00	8:00	1	1000-001		Set Up Charge Cased Hole Unit		
	Leave Shop:	9:00 Arrive At Loc:	1	1000-015		Environmental clean-up, per job		
	11:30	12:00						
	Begin Rig Up:	Finish Rig up:						
1	Time In:	Time Out:	6000	8000-001		Bridge Plug Depth Charge		
	From:	To:	1	8000-002		Bridge Plug Operation Charge		
	Service:	JCGR TO 4360'						
2	Time In:	Time Out:	1	8000-015		Setting Tool Rental, per tool		
	From:	To:						
	Service:	SET 4.24 CIBP @4515'	6000	7000-006		Dump Bailer Depth Charge		
3	Time In:	Time Out:	1	7000-007		Dump Bailer Operation Charge		
	From:	To:						
	Service:	DUMP 2SKS @4515'						
4	Time In:	Time Out:						
	From:	To:						
	Service:	SSC @ 2487'						
5	Time In:	Time Out:						
	From:	To:						
	Service:							
6	Time In:	Time Out:						
	From:	To:						
	Service:							
7	Time In:	Time Out:						
	From:	To:						
	Service:							
8	Time In:	Time Out:						
	From:	To:						
	Service:							
9	Time In:	Time Out:						
	From:	To:						
	Service:							
10	Time In:	Time Out:						
	From:	To:						
	Service:							
11	Time In:	Time Out:				SUB TOTAL		\$ -
	From:	To:				LESS DISCOUNT	80.0%	\$ -
	Service:							
			QTY	CODE	DATE	NON-DISCOUNTED ITEMS	UNIT PRICE	AMOUNT
12	Time In:	Time Out:	1	1000-016		Unit Mobilization Charge		
	From:	To:	1	8100-000		Cast Iron Bridge Plug		
	Service:		1	8000-010		Junk Catcher / Gauge Ring Operation Charge		
13	Time In:	Time Out:	1	5000-014		Jet Cutter Operation Charge for Casing		
	From:	To:	2	1000-014		Crew Room and Board, per man, per day		
	Service:		2	7000-003		Cement / Sand, per sack		
14	Time In:	Time Out:						
	From:	To:						
	Service:							
						SUBTOTAL		\$ -
						TAX	0.00%	\$ -
						GRAND TOTAL		\$ -

Customer Signature:	Customer Name Printed:	Magna Representative Signature:
---------------------	------------------------	---------------------------------

The above estimated charges and data shown are subject to change by Magna Energy Services, LLC. Payment terms are net 30 Days.