

US ROCKIES REGION

Anadarko Daily Summary Report

Well: WILLIAMS 14-20

Project: COLORADO-WELD-NAD83-UTM13

Site: WILLIAMS 3-29 PAD

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 9/16/2013

End Date:

Spud Date: 3/28/2009

Active Datum: KB @4,924.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/20/0/NENW/6/PM/N/683.00/W/0/1,950.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/11/2013		MIRU Ensign 316 SDFN
2	10/14/2013		Blow down well control w/ 80 bbls ND wellhead tree NU Bop. MIRU PRS EMI out w/ 244 jts. TIH RBP and set @ 3280 circulate gas out test casing to 3000 psi test good for 15 minutes TOO H SWN SDFN
3	10/15/2013		ND Bop and wellhead NU double entry. TIH 96 jts 1 1/4 lj tubing circulate 2.5 hours SWN SDFN
4	10/16/2013		Hookup rig pump circulate annular. MIRU Baker pump 675 sx G neat 15.8 cement. Stuck 1 1/4 backed off pipe recovered 1 jt lost 95 in annular ND Bop and double entry set slips @ 50,000 NU bradenhead and wellhead w/ Bop RDMO Baker SWN SDFN.
5	10/17/2013		MIRU JW RIH CBL log up from 3150 to surface RDMO JW. Pickup and RIH 52 stands circulate sand off RBP latch onto RBP release and TOO H. pickup XN Nipple TIH 244 jts land well @ 7705 ND BOP NU wellhead broach tubing pressure test wellhead to 5,000 psi