



DE	ET	OE	ES
----	----	----	----

Document Number:  
400482434

Date Received:  
09/17/2013

**DRILLING COMPLETION REPORT**

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type  Final completion  Preliminary completion

1. OGCC Operator Number: 10071 4. Contact Name: Christina Hirtler  
 2. Name of Operator: BARRETT CORPORATION\* BILL Phone: (303) 312-8597  
 3. Address: 1099 18TH ST STE 2300 Fax: (303) 291-0420  
 City: DENVER State: CO Zip: 80202

5. API Number 05-123-37711-00 6. County: WELD  
 7. Well Name: Merritt Well Number: 6-66-9-0659CDH  
 8. Location: QtrQtr: NWNE Section: 9 Township: 6N Range: 66W Meridian: 6  
 Footage at surface: Distance: 260 feet Direction: FNL Distance: 2125 feet Direction: FEL  
 As Drilled Latitude: \_\_\_\_\_ As Drilled Longitude: \_\_\_\_\_

GPS Data:  
 Date of Measurement: \_\_\_\_\_ PDOP Reading: \_\_\_\_\_ GPS Instrument Operator's Name: \_\_\_\_\_

\*\* If directional footage at Top of Prod. Zone Dist.: \_\_\_\_\_ feet. Direction: \_\_\_\_\_ Dist.: \_\_\_\_\_ feet. Direction: \_\_\_\_\_  
 Sec: \_\_\_\_\_ Twp: \_\_\_\_\_ Rng: \_\_\_\_\_  
 \*\* If directional footage at Bottom Hole Dist.: \_\_\_\_\_ feet. Direction: \_\_\_\_\_ Dist.: \_\_\_\_\_ feet. Direction: \_\_\_\_\_  
 Sec: \_\_\_\_\_ Twp: \_\_\_\_\_ Rng: \_\_\_\_\_

9. Field Name: EATON 10. Field Number: 19350  
 11. Federal, Indian or State Lease Number: \_\_\_\_\_

12. Spud Date: (when the 1st bit hit the dirt) 08/18/2013 13. Date TD: \_\_\_\_\_ 14. Date Casing Set or D&A: \_\_\_\_\_

15. Well Classification:  
 Dry  Oil  Gas/Coalbed  Disposal  Stratigraphic  Enhanced Recovery  Storage  Observation

16. Total Depth MD 802 TVD\*\* 802 17 Plug Back Total Depth MD \_\_\_\_\_ TVD\*\* \_\_\_\_\_

18. Elevations GR 4824 KB 4847 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

20. Casing, Liner and Cement:

**CASING**

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
CONDUCTOR	24	16	65	0	60	50	0	60	CALC
SURF	13+1/2	9+5/8	36	0	802	360	0	802	CALC

**STAGE/TOP OUT/REMEDIAL CEMENT**

Cement work date: \_\_\_\_\_

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom

Details of work:

21. Formation log intervals and test zones:

### FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

A small rig was used to set surface casing on 8/18/2013, the drilling rig is estimated to begin drilling 10/2/2013.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Christina Hirtler

Title: Administrative Assistant Date: 9/17/2013 Email: chirtler@billbarrettcorp.com

### Attachment Check List

Att Doc Num	Document Name	attached ?	
<b>Attachment Checklist</b>			
2114344	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
<b>Other Attachments</b>			
400482434	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

### General Comments

User Group	Comment	Comment Date
Permit	Received Cement Job Summary. Ready to pass.	10/23/2013 1:04:16 PM
Permit	Added Surface String Casing and corrected depth. Requested Cement Job Summaries.	10/17/2013 3:53:20 PM

Total: 2 comment(s)