

## US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: SEC FOUR 12-4

Project:COLORADO-WELD-NAD83-UTM13

Site:SEC Four 19-4

Rig Name No:CONCORD 3/3

Event: WELL WORK EXPENSE

Start Date: 9/6/2013

End Date:

Spud Date: 7/3/2009

Active Datum: KB @5,060.00usft (above Mean Sea Level)

UWI: 0/1/N/68/W/4/0/NESW/6/PM/S/1,731.00/W/0/1,588.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/03/2013		MIRU Slickline fished out tools & tag sand @ 8380 GL, RD Slickline. MIRU, concord rig # 3 Blew down well & kill it W/ 40 bbls ND WH NU BOP's, RU Pick testers EMI out 249 jts all good, SWI SDFN.
2	10/04/2013		Crew to loc, Blew down well & kill it W/ 30 bbls, PU RBP TIH set it @ 4293 circulated gas, ND BOP's NU WH RU Hydrotester test csg to 5000 psi held good, ND WH NU BOP's TOO, ND BOP's unland csg NU double entry equipment & BOP, PU 24 jts 1 1/4 SWI SDFN.
3	10/07/2013		Crew to loc, PU 83 jts 1 1/4 tbq circulate the hole for 4 hrs, RU sanjel try to establish circulation couldn't pump tbq plug off, TOO LD the bottom jt, Trip back in hole, RU sanjel pump 20 bbls of SMS + 570 sks class G cmt W/ 1/4# cello-flake RD sanjel.
4	10/08/2013		CRew to loc, Land csg welder welded a bell nipple, NU BOP's, RU J-W wireline log from 3450 to surface good cmt up to 1800, PU Retrieving head TIH release RBP TOO, PU NC XN Nipple TIH W/ 249 jts 2 3/8, Broach tbq, ND BOP's NU WH RU Hydrotester test WH.
5	10/09/2013		Crew to loc, RDMO.