

US ROCKIES REGION

Anadarko Daily Summary Report

Well: SEC FOUR 21-4

Project: COLORADO-WELD-NAD83-UTM13

Site: SEC FOUR 18-4 PAD

Rig Name No: BASIC 1549/1549

Event: WELL WORK EXPENSE

Start Date: 9/11/2013

End Date:

Spud Date: 6/28/2009

Active Datum: KB @5,043.00usft (above Mean Sea Level)

UWI: 0/1/N/68/W/4/0/NWNW/6/PM/N/1,293.00/W/0/1,302.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/02/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H & EMI tbg. All jts tested good. SI. SDFN.
2	10/03/2013		PU RBP & TIH. Set RBP @ 4060'. Spot 2 sks sand on RBP. Circ gas from well. ND BOP. NU WH. Test csg & RBP to 5000 psi. OK. ND WH. NU BOP. TOO H. ND BOP & tbg head. Pull csg slips & stack out tbg. PU 1 1/4" tbg & land @ 2453'. SI. SDFN.
3	10/04/2013		RU Baker. Pump 8 bbls water, 20 bbls SMS, 405 sks Type G cmt. LD 1 1/4" tbg. ND BOP. Land csg in slips w/90000# in slips. NU tbg head & BOP. SI. SDFN.
4	10/07/2013		RU Warrior. Run CBL from 2600' to surf. Cmt top above 400'. PU retrieving head & TIH. Circ sand off RBP & release. TOO H & LD RBP. PU NC/XN nipple & TIH. Land w/252 jts tbg @ 7872' KB. Broach tbg. ND BOP. NU well head. Test well head to 5000 psi. OK RDMO.
100	10/10/2013		MIRU ACE Energy rig #10 TP 70 CP 160 SC 0 IFL 5000'. Dropped SV and broache dtbg. Swabbed 30 bbl water, CP built to 650#, well kicked off and flowed to gas. Dropped plunger, SI TP 200 CP 475 SDFN
101	10/11/2013		CT TP 720 CP 785. Blew tbg down, plunger cycled in 9 min and well flowed 5 bbl water. Left plunger out. TP 500 CP 640 RDMO Ace 10