

US ROCKIES REGION

Anadarko Daily Summary Report

Well: SEC FOUR 14-4

Project:COLORADO-WELD-NAD83-UTM13	Site:SEC Four 19-4	Rig Name No:CONCORD 3/3
Event: WELL WORK EXPENSE	Start Date: 9/9/2013	End Date:
Active Datum: KB @5,061.00usft (above Mean Sea Level)		UWI: 0/1/N/68/W/4/0/NESW/6/PM/S/1,705.00/W/0/1,674.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/09/2013		MIRU, Slickline fish tools & tag @ 8450, MIRU concord rig # 3, Blew down well & kill it W/ 40 bbls, ND WH NU BOP's, RU Picktester EMI out 251 jts 2 3/8 all good, PU RBP TIH W/ 161 jts set it @ 5053 roll gas, ND BOP's NU WH RU tester test csg to 5000 psi.
2	10/10/2013		Crew to loc, ND BOP's Unland casing NU double entry equipment & BOP's, Tally in 102 jts 1 1/4 drop down to 3225, Roll the hole with drilling mud for 4 hrs, SWI SDFN.
3	10/11/2013		Crew to loc, RU Cementers pump 20 bbls of SMS 525 sks class G cement RD cementers, TOOH laying down 1 1/4 tbg, ND BOP's & double entry equipment, Re-land casing NU BOP's SWI SDFN.
4	10/14/2013		Crew to loc, RU WL RIH Log from 3400 to surface W/ good cmt up to 100 ft, PU Retrieving head TIH Release RBP, TOOH LD RBP, PU NC XN Nipple TIH W/ 251 jts 2 3/8, Broach tbg, ND BOP's NU WH RU Hydrotester test WH to 5000 psi held good, RDMO