

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CAROL FEDERAL 3-31A

Project: COLORADO-WELD-NAD83-UTM13

Site: CAROL FEDERAL 3-31A

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 10/7/2013

End Date: 11/12/2013

Spud Date: 12/31/2002

Active Datum: RKB @4,839.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/31/0/NWNE/6/0/N/497/W/0/-2094/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/07/2013		MIRU Basic 1549I Kill well. ND well head. NU BOP. SI. SDFN.
2	10/08/2013		TOOH & tally tbg. RU Warrior. Run 3.81" gauge ring to 7800'. Set CIBP @ 7700'. Dump bail 2 sks cmt on CIBP. TIH & hydrotest tbg to 3000 psi. OK. Set tbg @ 7055'. SI. SDFN.
3	10/09/2013		RU Baker. Sent wrong cmt. Wait on cmt. Pump 30 sks cement for cmt plug from 7055' to 6550'. TOOH. Wait 4 hrs. PU bit & TIH & tag cmt @ 6550'. LD tbg. TOOH & LD bit. SI. SDFN.
4	10/10/2013		RU Baker. Spot 75 sk plug from 5050' to 4008'. LD tbg. Wait on cmt. RU Warrior & PU jet cutter. Tag cmt top @ 4008'. Cut csg @ 770'. ND BOP. Unland csg. NU BOP to surf head. LD csg. TIH w/tbg to 910'. SI. SDFN.
5	10/11/2013		Wait on Baker. RU Baker & spot 160 sks Type III cmt from 910' to 170'. Wait 4hrs. ND BOP. RU Warrior & tag cmt top @ 170'. Set 8 5/8" CIBP @ 100'. NU BOP. Test csg & CIBP to 1000 psi. OK. RDMO.
6	11/12/2013		Crew travel, safety. Dug up surface casing. Cut surface casing 6' below GL. Tagged @ 87'. Filled casing stub w 35 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
7	11/12/2013		TIME : 11:00, ROUTE : S16, WINS: 74024, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002585, GATHERER: KMG, STATION: 45521, LINE : 1-33-8, COMMENTS: P&A'd OFFLINE.