

US ROCKIES REGION

Anadarko Daily Summary Report

Well: WILLIAMS 7-20

Project: COLORADO-WELD-NAD83-UTM13

Site: WILLIAMS 20-20 PAD

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 9/10/2013

End Date:

Spud Date: 5/1/2009

Active Datum: KB @4,916.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/20/0/NWSE/6/PM/S/1,608.00/E/0/1,497.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/25/2013		MIRU Ensign 316 SDFN
2	10/28/2013		Blow down well. MIRU PRS EMI out all good RDMO PRS pickup RBP TIH and set @ 6123 w/ 195 jts circulate gas out pressure test to 3000 psi test good TOOHSWN SDFN
3	10/29/2013		Blow down annular ND bradenhead NU Double entry pickup 115 jts 1 1/4 tubing circulate and work pipe to 3737 w/ 118 jts circulate SWN SDFN
4	10/30/2013		Circulate 2 hours MIRU Baker Hughes pump 750 sx 15.8 G neat cement RDMO Baker ND double entry set slips @ pack braden head off NU wellhead and Bop SWN SDFN
5	10/31/2013		MIRU JW RIH CBL to 5100 log upto 400 RDMO JW. TIH retrieving head circulate sand off latch onto RBP release TOOHSWN. TIH NC XN 250 jts land tubing @ 7850 broach tubing MIRU HS torque and test wellhead to 5,000 psi test good RDMO HS RDMO Ensign 316