

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: UPRC 31-14K

Project: COLORADO-WELD-NAD83-UTM13

Site: HERMAN FEDERAL 16-31 PAD

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 10/22/2013

End Date: 11/8/2013

Spud Date: 11/6/1993

Active Datum: RKB @4,848.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/31/0/SESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/22/2013		MIRU, concord rig # 3, blow down well kill it W/ 40 bbls, ND WH NU BOP's Tally out 250 jts 2 1/16, RU J-W wireline RIH W/ gauge ring for 3.5 csg, PU CIBP RIH set it @ 8130 W/ 2 sks of cmt RD WL, TIH W/ 40 stands SWI SDFN.
2	10/23/2013		Crew to loc, TIH W/ 162 jts 2 1/16, RU Cementers pump 25 sks G W/ 20% silica flour, 0.4% CD-32 0.4% ASA-301 R-3, TOO H W/ 30 jts reverse circulation spot drilling mud, drop down tag TOC @ 7270 LD tbg to 5010, RU cementers pump 45 sks G 9.2 bbls LD 30 jts.
3	10/24/2013		Crew to loc, Tag TOC @ 4075 TOO H, RU WL RIH cut csg @ 914 RD WL, ND BOP Unland CSG NU BOP TOO H W/ 3 1/5 CSG, TIH W/ 31 jts to 1000 ft, RU Cementers pump 160 sks type 3 @ 14.2 TOO H, RU WL RIH tag TOC @ 328 set 8. 625 CIBP @ 100 ft.
4	11/08/2013		Crew travel, safety. Dug up surface casing. Cut casing 5' below GL. Tagged @ 98'. Filled casing stub with 39 bags 5000# cement. Capped stub with metal plate containing well info. Backfilled.
5	11/08/2013		TIME : 11:30, ROUTE : S41, WINS: 74078, PROJECT TYPE: P&A, PROD: CD, BATT#: 34002962, GATHERER: DCP, STATION: 213721, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.