

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MAGNESS FEDERAL 3-6A

Project: COLORADO-WELD-NAD83-UTM13

Site: MAGNESS FEDERAL 3-6A

Rig Name No: ECWS 19/19

Event: ABANDONMENT

Start Date: 10/24/2013

End Date: 11/12/2013

Spud Date: 11/11/2003

Active Datum: RKB @4,844.99usft (above Mean Sea Level)

UWI: 0/2/N/66/W/6/0/NWNE/6/0/N/226/W/0/-1056/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	10/24/2013		MIRU ECWS 19. Control well. NDWH. NUBOP. TOO H & tally. RU Warrior. Set CIBP at 7900. Dumpbailed 2 sx cement on CIBP. SDFN.
2	10/25/2013		TIH. Hydrotest tbg to 3000 into hole. EOT = 6992. Circ gas from well. Test CIBP to 1000 for 15 min. RU Sanjel. Pumped 30 sx balanced plug. PUH to 6100. Circ clean. WOC. Tried to tag 4.5 hr after pumping. Cement to soft to tag. Circ cement from tbg. SDFN.
3	10/26/2013		Tag at 6944. Circ out uncured cement. EOT at 6930. RU Sanjel. Pumped 30 sx G cement w/ 20% silica flour. PUH to 6000. Circ clean. SDFN.
4	10/28/2013		Tag at 6430. TOO H to 5030 laying down 1500' tbg. RU Sanjel. Pumped 80 sx G cement. TOO H. WOC. TIH & tag at 4000. TOO H & LD 50 jt tbg. SDFN.
5	10/29/2013		TOO H & LD all but 950' tbg. RU Warrior. Jet cut csg at 852. TOO H & LD csg. TIH w/ tbg to 950. RU Sanjel. Pumped 180 sx Type 3 cement. Had good returns during job. TOO H & LD tbg. Stopped at 93' & circ. SDFN.
6	10/30/2013		TIH. Tagat 270. LD tbg. NDBOP. RU Warrior. Set 8 5/8 CIBP at 100'. Test CIBP to 1000 for 15min. RDMO.
7	11/12/2013		Crew travel, safety. Dug up surface casing. Cut surface casing 6' below GL. Tagged @ 100'. Filled casing stub w 52 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
8	11/12/2013		TIME : 14:30, ROUTE : S16, WINS: 75120, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34003287, GATHERER: KMG, STATION: 011233, LINE : 16-213-4, COMMENTS: P&A'd OFFLINE.