

STATE OF
COLORADO

DNR, Jay <jay.krab

@state.co.us>

**PA 524-12 (05-045-20662) New TOC after Squeeze**

2 messages

Schrant, Jennifer <Jennifer.Schrant@wpxenergy.com>
To: "Krabacher - DNR, Jay" <jay.krabacher@state.co.us>
Cc: "Schrant, Jennifer" <Jennifer.Schrant@wpxenergy.com>

Mon, Nov 25, 2013 at 10:47 AM

Hi Jay,

We squeezed the PA 524-12 this past weekend as was able to get our CBL today. It looks like our new top is at 6090' which is 500' above our top most perf. Is it acceptable for us to continue and complete our top most zone? This completion is planned next week.

PA 524-12 (05-045-20662)- MV Well

- This well is a new drill (spud: 8/25/2013)
- Top of Cement- 6090'
- This well does not cover 200' above the top of the Mesa Verde (Geology pick: 4688')
- This well does not cover the top of gas (Geology pick: 5948')
- Bradenhead is 0 psi
- Our ultimate top perf is planned at 6590'

Thank you!

Jennifer Schrant


EDP Engineer I-

Piceance Completions

Office Phone: (303) 629-8402

Cell Phone: (303) 885-7752

Email: jennifer.schrant@wpxenergy.com

WPXENERGY[™]

 **WPX FEDERAL PA 524-12 Squeezed CBL.PDF**
760K

Krabacher - DNR, Jay <jay.krabacher@state.co.us>
To: "Schant, Jennifer" <Jennifer.Schant@wpxenergy.com>

Mon, Nov 25, 2013 at 2:45 PM

Jennifer:

COGCC concurs with your proposal – but (as we know you will) keep an eye on the bradenhead pressure and if it approaches 150 psi, definitely stop with completions and let us know.

Some questions:

There is a document in the well-files which details the (at that time: proposed) low TOC remediation procedure. (Well, actually two documents: one is the sundry and one is the attachment).

1. Were the perms shot @ or near 6490'?
2. Was a retainer set @ ~ 6300' ?
3. Was the well pressure-tested @ ~ 3k psi?

If WPX wants to complete/perf higher than 6590', we'll expect to see the next remedial TOC plan.

Regards,

Jay Krabacher
[Quoted text hidden]

—

Jay Krabacher
N W Area Engineer
C O G C C

cosas son mas como son ahora que ellas siempre fueron