

US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: USA 22-36-1

Project: COLORADO-WELD-NAD83-UTM13	Site: USA 6-36 PAD	Rig Name No: ECWS 22/22
Event: CONST- CAP WELL WORK	Start Date: 5/7/2012	End Date:
Active Datum: KB @5,021.00usft (above Mean Sea Level)		UWI: 0/3/N/66/W/36/0/SENW/6/PM/N/1,730.00/E/0/1,963.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/04/2013		MIRU ECWS #22 TBG/CSG=800 PSIG SCP=150 BLEW DOWN WELL CONTROL W/ COMP FLUID NDWH NUBOP TIH TAG FILL @7625' EMI PROD TBG OUT NO BAD TBG FOUND PU RBP TIH SET AT 4150' ROLL GAS FROM WELL TEST TO 2500# GOOD TEST SPOT SAND ON RBP TOOH SECURE WELL SDFN
2	11/05/2013		CREW TO LOC BLEW DOWN SC NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP TIH W/ 93 JNTS 1-1/4" TBG TO 3025' CIRCULATE AND CONDITION HOLE SECURE WELL DRAIN EQUIP SDFN
3	11/06/2013		CREW TO LOC MIRU CEMENTERS PUMP 310 SKS ANNULAR FILL DURING JOB LOST CIRCULATION AND PRESSURE CLIMBED TO LIMIT PUMPING .4 BPM SHUT JOB DOWN ATTEMPT TO PULL TBG STUCK PERFORM BACK OFF RECOVER 36 JNTS PREPARE WELL TO BE LOGGED SDFN WOC
4	11/07/2013		CREW TO LOC LOG BOTTOM ANNULAR FILL TOC=2120' TIH W/ 1-1/4" WORK STRING TO 2120' CIRCULATE HOLE MIRU CEMENTERS PUMP 300 SKS ANNULAR FILL FROM 2120' TOOH W/ 1-1/4" NDBOP ND DUAL ENTRY EQUIP RELAND 4-1/2" CSG NUWH SECURE WELL DRAIN EQUIP SDFN WOC
5	11/08/2013		CREW TO LOC RUN CBL FROM 3200'-SURFACE TOC=822' TIH TAG FILL CIRCULATE SAND OFF RBP RELEASE AND TOOH PU NCXN TIH LAND PROD TBG W/ 238 JNTS @ 7490.65' KB BROACH TO XN NDBOP NUWH TEST TOP FLANGE SWI RDMO