

US ROCKIES REGION

Anadarko Daily Summary Report

Well: CANTRELL RED V 1-13

Project:COLORADO-WELD-NAD83-UTM13

Site:CANTRELL RED V 1-13

Rig Name No:BASIC 1549/1549

Event: ABANDONMENT

Start Date: 9/25/2013

End Date:

Spud Date: 10/11/1994

Active Datum: RKB @4,851.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/1/0/SWSW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
2	10/23/2013		MIRU Basic 1549. Kill well. ND well head. NU BOP. SI. SDFN.
1	10/24/2013		TOOH & tally tbg. RU Warrior & set CIBP @ 7285'. TIH w/tbg to 7318'. CIBP pushed downhole. TOOH. RU Warrior & set CIBP @ 7260'. TIH & tag CIBP. LD tag jt & land @ 7245'. SI. SDFN.
2	10/25/2013		RU Sanjel & spot 30 sks cmt from 7245' to 6250'. LD tbg to 5000'. RU Sanjel Pump 50 sks cmt from 5000' to 3400'. LD tbg. RU Warrior & cut csg @ 980'. ND BOP. Unland tbg. NU BOP. LD csg. TIH to 100'. SI. SDFN.
3	10/26/2013		RU Sanjel Pump 230 sks Type III cmt to spot plug from 1100' to 205'. ND BOP. WOC. RU Warrior & tag cmt @ 205'. Set 8 5/8" CIBP @ 100'. NU BOP. Test CIBP to 1000 psi. OK. ND BOP. RDMO.
4	12/13/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 102'. Filled casing stub with 52 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.