

US ROCKIES REGION

Anadarko Daily Summary Report

Well: STONE 22-34

Project:COLORADO-WELD-NAD83-UTM13

Site:STONE 5-34 PAD

Rig Name No:CONCORD 6/6

Event: CONST- CAP WELL WORK

Start Date: 12/2/2013

End Date:

Spud Date: 5/27/2007

Active Datum: RKB @4,992.00usft (above Mean Sea Level)

UWI: 0/3/N/66/W/34/0/NWSW/6/0/N/2163.004326/W/0/658.001316/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/02/2013		MIRU CONCORD #6 TBG/CSG=150 SCP=100 BLEW DOWN CONTROL WELL NDWH NUBOP TOO H W/ TBG (NO EMI PER ENGINEER) PU RBP TIH TO APPROX 3000' (HIGH WINDS UNABLE TO RUN TBG OUT OF DERRICK) SECURE WELL SDFN
2	12/03/2013		CONT RIH W/ TBG AND RBP, SET @ 6006' W/ 191JTS , PT CSG TO 2500# FOR 15 MIN (GOOD TEST), SPOT 2 SX SND POOH. NDBOP, SPEAR CSG. REPLACE SURFACE HEAD, NUQ92 & DUAL ENTRY FLANGE, NUBOP, TIH W/ 38 JTS 1.25 TBG, CIRC OPEN HOLE, LAY DOWN 6 JTSD 1.25". SDFN
2	12/03/2013		CONT RIH W/ TBG AND RBP, SET @ , PT CSG TO 2500# FOR 15 MIN (GOOD TEST), SPOT 2 SX SND POOH. NDBOP, SPEAR CSG UNLAND. REPLACE SURFACE HEAD, NUQ92 & DUAL ENTRY FLANGE, NUBOP, TIH W/ 38 JTS 1.25 TBG, CIRC OPEN HOLE.
3	12/04/2013		TIH 6 JTS 1.25" TBG, CIRC OPEN HOLE, PUMP 150 SX "G" NEAT CMT FROM 1200 IN OPEN HOLE, NDBOP, ND DUAL ENTRY FLANGE, ND Q92 FLANGE, NU SURFACE, NUBOP, SECURE WELL, SDFN, WOC.
3	12/06/2013		CBL, PULL RBP
6	12/09/2013		RIH W/ PRODUCTION TBG W/ 1.875" XN NIPPLE AND NOTCHED COLLAR, LAND AT 74687.16' KB W/ 237 JTS, NDBOP, NUWH, PT WH FLANGE TO 5K FOR 15 MIN, GOOD TEST. RDMO.