

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-PICKERING 9-12A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-PICKERING 9-12A

Rig Name No: CONCORD 6/6

Event: ABANDONMENT

Start Date: 11/11/2013

End Date: 12/17/2013

Spud Date: 9/16/1999

Active Datum: RKB @4,851.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/12/0/SENW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/11/2013		MIRU CONCORD #6 TBG/CSG=XXX CONTROL WELL NDWH NUBOP TOO H W/ 120 JNTS SECURE WELL SDFN
2	11/12/2013		CREW TO LOC WELL DEAD TOO H W/ REMAINING TBG MIRU E-LINE RUN GAUGE RING TO 7950' RUN CIBP SET AT 7910' DUMP BAIL CEMENT TEST TO 1000# GOOD TEST RIH SET 2ND CIBP AT 7290' TEST TI 1000# GOOD TEST RD RELEASE E-LINE SECURE WELL SDFN
3	11/13/2013		CREW TO LOC TIH W/ 2-3/8" TBG TO 7950' CIRCULATE HOLE WAIT ON CEMENTERS MIRU PUMP 30 SKS "G" 15.8# CEMENT PULL UP HOLE REVERSE OUT PUMP 80 SKS "G" 15.8 # CEMENT PULL 30 STANDS REVERSE CLEAN PULL 5 STANDS SECURE WELL SDFN
4	11/14/2013		CREW TO LOC TIH TAG TOC=3770' LD TBG MIRU E-LINE CUT CSG AT 1260' RU ON SURFACE HEAD TOO H W/ CSG LD TIH TO 1360' ROLL HOLE MIRU CEMENTERS PUMP 250 SKS TYPE III CEMENT TOO H TO 300' REVERSE CLEAN TOO H W/ TBG SECURE WELL SDFN WOC
5	11/15/2013		CREW TO LOC NDBOP ND FLANGES AND SPOOL RU E-LINE RIH TAG CEMENT OT 428' PULL UP HOLE SET 8-5/8" CIBP @ 100' RD E-LINE NU FLANGES AND SPOOL TEST CIBP TO 1000# GOOD TEST RD FLANGES RDMO
6	12/17/2013		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 89'. Filled casing stub w 39 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
7	12/17/2013		TIME : 10:00, ROUTE : S12, WINS: 74387, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002847, GATHERER: KMG, STATION: 11153, LINE : 14-758-4, COMMENTS: P&A'd OFFLINE.