

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: USA 2-36			
Project:COLORADO-WELD-NAD83-UTM13		Site:USA 2-36 PAD	Rig Name No:BASIC 1524/1524
Event: CONST- CAP WELL WORK		Start Date: 3/6/2012	End Date: Spud Date: 11/26/2007
Active Datum: KB @5,000.00usft (above Mean Sea Level)		UWI: 0/3/N/66/W/36/0/NWNE/6/PM/N/469.00/E/0/2,050.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	12/09/2013		MIRU slickline RIH retrieve production tbg, tag fill @7412'kb, RDMO slickline. MI spot Basic 1524/EQ. SDFN
2	12/10/2013		MIRU Basic 1524/EQ. Tbg/100#,Csg/200#,SCsg/450#, blow well down control W/60bbls. ND WH, NU BOP's unland tbg. MIRU EMI TOOHD tallying W/222jnts good,1bad, RDMO EMI. PU RBP TIH set RBP @4477'. Circulate gas out of well. Pressure test to 2000# 15min.SEE COM
3	12/11/2013		Csg/0#,SCsg/50#, blow well down, ND BOP's/WH. Unland 4.5" Csg, NU duall entry flange/BOP's, change EQ for 1.25 tbg. PU Mule shoe TIH 1.25 tbg EOT @3617'. Circulate hole conditioning. LD 5jnts, SWI, Crain EQ SDFN.
4	12/12/2013		Csg/0#,SCsg/0# pu 5 JNTS 1.25 tbg,EOT@3617'. MIRU cement trucks pump 20bbl spacer,20bbl SMS, 870sx(178 bbls) Class G cement 1/4# cello flake, Diplace W/2bbls, RDMO cement trucks(lost circulation around 80bbls into job). Work pipe, pipe stuck.SEE COM
5	12/13/2013		Csg/0#,SCsg/0#, MIRU WL run CBL 4437'-15', W BOC @3610',TOC @2470' RDMO WL. PU retrieving head TIH. Circulate sand off RBP. Pressure test to 2000# for 15min GOOD TEST, retrieve/release RBP. TOOHD LD RBP. PU NC,XN Nipple TIH 233jnts. SEE COM

COMMENTS:

12/10/13 - GOOD TEST, spot 2 sxs sand. TOOHD LD retrieving head, SWI drain EQ, SDFN.
12/12/13 - Back off 1.25 tbg LD 8 jnts, left 106jnts in hole. ND BOP's/ duall entry flange. Reland 4.5" Csg pack off 8 5/8 SCsg head, NU WH/BOP's, SWI, change EQ over for 2.375 tbg, drain EQ, SDFN, WOC.
12/13/13 - 2.375 tbg land @7351'kb. RU lubricator broach to above XN Nipple. ND BOP's, NU WH. MIRU hydrotester pressure test WH to 5000# for 15min GOOD TEST, RDMO hydrotester. SWI. RDMO Basic 1524. REPLACED ALL VALVES W/NEW.