

US ROCKIES REGION

Anadarko Daily Summary Report

Well: VANCE 31-36

Project: COLORADO-WELD-NAD83-UTM13

Site: VANCE 5-36 PAD

Rig Name No: ENSIGN 328/328

Event: CONST- CAP WELL WORK

Start Date: 1/3/2014

End Date:

Spud Date: 6/4/2008

Active Datum: KB @4,827.00usft (above Mean Sea Level)

UWI: 0/3/N/67/W/36/0/SW/NW/6/PM/N/2,101.00/W/0/521.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	01/03/2014		Miru ensign 328, prep for next day. scsg 50 psi.
2	01/06/2014		Crew to loc, blew well dn, as soon as crew started to pump, pump filters jelled up, waited for new fuel filters, changed out filters, killed well, 60 bbls, fresh-bio, nd wh, nu BOP, tagged with 45' @ 7,460', miru PICK TESTING, emi tbq,
3	01/07/2014		Crew to loc, finish tooh, ld r head, nd BOP, nd wh, unland 4 1/2 csg, nu dual entry, tih with 1.66 tbq @ 2,868', cir wellbore, swi, sdfn.
4	01/08/2014		Crew to loc, miru SANJEL, est cir 2 bbls, pump 20 sms, 5 fresh spacer, 117.7 cmt(575 sx), 15.8, neat class g, .25 cello flake, 2 bbls displacement, tooh with 1.66 tbq, nd BOP, nd wh, nd daul entry, land 4 1/2 csg, elevators came open, lost spear dn hole,
5	01/09/2014		Crew to loc, miru JW WIRELINE, logged from 3,050' to surface, toc @ 150', tih, r head, cir sand cap, latch on to rbp, release plug, tooh, ld rbp, tih, nc, xn profile nipple, clean out from 7,460' to 7,500', cir clean, land well with 242 jts @ 7,426' kb,