

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: RANDI 9-16A			
Project:COLORADO-WELD-NAD83-UTM13		Site:RANDI 9-16A	Rig Name No:KEY 104/104
Event: ABANDONMENT		Start Date: 12/16/2013	End Date: 1/16/2014
		Spud Date: 6/13/2002	
Active Datum: RKB @5,007.99usft (above Mean Sea Level)		UWI: 0/2/N/67/W/16/0/SENE/6/0/0/0/0/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	12/10/2013		MIRU KEY 104, KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, SWI, DRAIN UP, SDFN
2	12/11/2013		TOOH, RU WIRELINE, SET CIBP @ 7940', DUMP BAIL 2SX OF CEMENT ONTOP, SET CIBP @ 7265', TEST CIBP TO 1000PSI - HELD, TIH, EOT @ 7255', SWI, DRAIN UP, SDFN
3	12/12/2013		RU CEMENTERS, PUMP 30SX OF 15.4# CLASS G CEMENT, PU, ROLL HOLE W/ MUD, PU, EOT @ 5130', PUMP 70SX OF 15.6# CLASS G CEMENT, TOO, LD TBG, RU WIRELINE, CUT CSG @ 1345', ND BOP, UNLAND CSG, NU BOP, TOO, LD CSG, SWI, DRAIN UP, SDFN
4	12/13/2013		TIH, EOT @ 1445', RU CEMENTERS, PUMP 260SX OF 14.2# TYPE 3 CEMENT, TOO, LD TBG, SWI, DRAIN UP, SDFN
5	12/16/2013		ND BOP & WELLHEAD, RU WIRELINE, TAG TOC @ 205', SET 8-5/8" CIBP @ 110', TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
6	01/16/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 110'. Filled casing stub with 49 bags 5000# cement. Capped casing stub with metal plate containing well info. Backfilled.
7	01/16/2014		TIME : 12:00, ROUTE : S15, WINS: 74455, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002799, GATHERER: KMG, STATION: 45317, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.

COMMENTS:
12/11/13 - PROG GOT CHANGED THIS AFTERNOON, HAD TO RESCHEDULE CEMENT FOR IN THE MORNING