

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: BULTHAUP 21-6			
Project:COLORADO-WELD-NAD83-UTM13		Site:BULTHAUP 7-6 PAD	Rig Name No:CONCORD 2/2
Event: WELL WORK EXPENSE		Start Date: 1/7/2014	End Date: Spud Date: 10/27/2008
Active Datum: RKB @4,986.00usft (above Mean Sea Level)		UWI: 0/1/N/68/W/6/0/SWNE/6/PM/N/1,995.00/E/0/2,080.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	01/07/2014		MIRU CONCORD 2. RU PUMP AND TANK. SDFN.
2	01/08/2014		RU CABLE INC. SLICKLINE TAG FILL @ 7808'. BLOW WELL DOWN, CONTROL WELL W/ 60 BBLS. NDNU, TOO H W/ PRODUCTION TBG. TIH AND SET RBP @ 7288' W/ 230 JTS. CIRCULATE GAS FROM WELL. RU HYDROTESTER, TEST CSG TO 5000#, HELD GOOD. SEE REMARKS
3	01/09/2014		UNLAND 4-1/2" CSG. NU ANNULAR FILL EQUIPMENT AND BOP. TIH W/ 1-1/4" WORKSTRING DOWN ANNULUS AND TAG CMT @ 3684'. ESTABLISH CIRCULATION TO SURFACE. CONDITION WELL FOR 4 HRS. LD 10 JTS OF TBG. SWI, SDFN.
4	01/10/2014		RU SANJEL FOR ANNULAR FILL. PU 10 JTS OF 1-1/4" TBG, TAG @ 3684'. PUMP 5 BBLS H2O, 20 BBLS SMS, 5 BBLS H2O. THEN MIX AND PUMP 445 SX OF CLASS G CMT W/ 0.3% CFR, 0.2% SPC-2, 0.2% AS-3, AND 0.05% LTR MIXED @ 15.8 PPG. DISPLACE W/ 1.5 BBLS H2O. SEE REMARKS
5	01/13/2014		RU WARRIOR WIRELINE, RIH W/ CBL TOOLS. LOG W/ GOOD CMT FROM 3694' TO TOC @ 960'. RD WIRELINE, TIH W/ RETREIVING HEAD. CLEAN WELL TO RBP @ 7288'. TOO H AND LD RBP. SD DUE TO VERY HIGH WINDS. SWI, SDFN.
6	01/14/2014		TIH W/ NC, XN AND 2-3/8" PRODUCTION TBG. BROACH TBG TO XN, NDNU AND LAND WELL @ 7715.63' W/ 243 JTS. INSTALL NEW VALVES AND FITTING ON WH. RU HYDROTESTER, TEST WH TO 5000#, HELD GOOD. SWI, RDMO.

REMARKS:
01/08/14 - SPOT 2 SX SAND ON RBP. RU PRS AND EMI TBG ON TOO H. ALL TBG WAS GOOD. SWI, SDFN.
01/10/14 - 1-1/4" WORKSTRING WAS STUCK. WORK TBG FOR 30 MIN. BACK OFF TBG. TOO H AND LD 42 JTS OF TBG. (1340'). ND ANNULAR EQUIPMENT, RELAND 4-1/2" CSG. NU 5K WH AND BOP. SWI, SDFN.