

STATE OF
COLORADO

02122030

- DNR, Jay <jay.krabacher@state.co.us>

Re: CBL Deferment Request - Federal RU 41-5

045 - 21782

1 message

Krabacher - DNR, Jay <jay.krabacher@state.co.us>

Fri, Jan 17, 2014 at 9:21 AM

To: "Haddock, Reed" <Reed.Haddock@wpenergy.com>

Cc: "david.andrews@state.co.us" <david.andrews@state.co.us>, "Kevin.King@state.co.us" <Kevin.King@state.co.us>, "Porraz, Isac" <Isac.Porraz@wpenergy.com>

RECEIVED

JAN 16 2014

COGCC/Rifle Office

Reed:

WPX has COGCC concurrence to delay the CBL on this well.

Regards,

Jay Krabacher

On Thu, Jan 16, 2014 at 7:44 AM, Haddock, Reed <Reed.Haddock@wpenergy.com> wrote:

Jay, Dave, & Kevin:


WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal RU 41-5 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal RU 41-5
API:	05-045-21782-00
Location:	Section 5 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1162'
Production Csg Cement Date:	4 ½" @ 10,330' – cemented 1/4/14
Cement:	1050 sks
Cement top from survey:	4800' Estimated
Estimated top of gas:	7554' Estimated
Estimated Top Perf:	7553' Estimated
Temp Survey:	1/4/14 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, Williams will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

01/05/2014	04:30	6 HR	0 BBL	0 PSI
01/05/2014	10:30	12 HR	0 BBL	0 PSI
01/05/2014	22:30	24 HR	0 BBL	0 PSI
01/06/2014	22:30	48 HR	0 BBL	0 PSI
01/07/2014	22:30	72 HR	0 BBL	0 PSI



Reed Haddock

Regulatory Specialist Staff

WPXENERGY

303-606-4086 (Office)

720-544-3267 (Cell)

Reed.Haddock@WPXEnergy.com

—
Jay Krabacher

N W Area Engineer
C O G C C

cosas son mas como son ahora que ellas siempre fueron