

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-KUIPERS 4-12A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-KUIPERS 4-12A

Rig Name No: KEY 104/104

Event: ABANDONMENT

Start Date: 11/19/2013

End Date:

Spud Date: 4/25/2001

Active Datum: RKB @4,857.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/12/0/NWNW/6/0/N/469/W/0/-659/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/27/2013		MIRU KEY 104, RU SLICKLINE, FISH TOOLS & TAG, BLEED WELL DOWN, KILL WELL, NU BOP, RU FLOOR & TONGS, TOO, SWI, DRAIN UP, SDFN
2	12/28/2013		RU WIRELINE, SET CIBP @ 7730', DUMP BAIL 2SX OF CEMENT ON TOP OF CIBP, SET CIBP @ 7070', RD WIRELINE, TEST CIBP TO 1000PSI - HELD, TIH OPEN ENDED, EOT @ 7060', SWI, DRAIN UP, SDFN
3	12/30/2013		THAW OUT WELLHEAD & BOP, RU CEMENTERS, PUMP 30SX OF 15.4# CLASS G CEMENT, PULL UP HOLE, PUMP MUD, TOO, LD TBG, RU WIRELINE, SHOOT HOLES @ 5000'-5001' & 4100'-4102', RD WIRELINE, HYDRO TEST TBG IN HOLE, LET CIBP HANG @ 4000', SWI, DRAIN UP, SDFN
4	12/31/2013		TIH, SET CIBP @ 4136', RU CEMENTERS & PUMP 310SX OF 15.6# OF CLASS G CEMENT, TOO, WAIT 4HRS, TIH, TAG TOC @ 3428', TOO, LD TBG, SWI, DRAIN UP, SDFN
5	01/02/2014		RU WIRELINE, CUT CSG @ 1220', ND BOP, UNLAND CSG, NU BOP & SPOOL, LD CSG, TIH, EOT @ 1310', RU CEMENTERS, PUMP 190SX OF 14.2# TYPE 3 CEMENT, TOO, LD TBG, SWI, DRAIN UP, SDFN
6	01/03/2014		ND BOP & SPOOL, RU WIRELINE, TAG TOC @ 348', SET CIBP @ 100', RD WIRELINE, TEST CIBP TO 1000PSI - HELD, RDMO KEY 104
7	01/27/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 97'. Filled casing stub with 49 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.