



Project: RG 26-01S-098W

Site: RGU 11-26-198

Well: RGU 12-26-198

Design #2 05Nov13 kjs

T

M

Azimuths to True North

Magnetic North: 10.31°

Magnetic Field

Strength: 52228.9snT

Dip Angle: 65.98°

Date: 7/9/2013

Model: IGRF2010

ANNOTATIONS									
TVD	MD	Inc	Azi	+N/-S	+E/-W	Vsect	Departure	Annotation	
120.00	120.00	0.00	0.00	0.00	0.00	0.00	0.00	Start Build 3.50	
316.67	317.14	6.90	149.85	-10.25	5.95	11.86	11.86	Hold 6.90 Inclination	
3500.00	3523.70	6.90	149.85	-343.38	199.41	397.08	397.08	Start Build 3.50	
3573.79	3598.26	9.51	149.85	-352.58	204.75	407.72	407.72	Hold 9.51 Inclination	
6948.70	7020.20	9.51	149.85	-841.45	488.69	973.06	973.06	Start Drop -2.00	
7422.00	7495.67	0.00	0.00	-875.49	508.46	1012.43	1012.43	Vertical	
7522.00	7595.67	0.00	0.00	-875.49	508.46	1012.43	1012.43	Mesaverde	
12297.00	12370.67	0.00	0.00	-875.49	508.46	1012.43	1012.43	TD at 12370.67	