

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-CHARLENE 2-36

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-CHARLENE 2-36

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 12/30/2013

End Date:

Spud Date: 3/14/1994

Active Datum: RKB @4,814.00usft (above Mean Sea Level)

UWI: 0/3/N/67/W/36/0/NWNE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	12/30/2013		MIRU, concord rig # 3 blow down well & kill it W/ 20 bbls, ND WH NU BOP's. RU WL RIH W/ gauge ring to 7050, PU CIBP RIH set it @ 6990 RD WL PT CIBP to 1000 PSI test ok. Tally in 210 jts 1 1/4 SWI SDFN.
2	12/31/2013		Crew to loc, RU sanjel pump 30 sks of thrmal 35 8 bbls, pull 45 jts circulated W/ drilling mud and pull tbg to 4950; RU sanjel pump 30 sks of class G 7 bbls LD 45 jts circulated W/ drilling mud. SWI SDFN.
3	01/02/2014		Crew to loc, PU tbg tag TOC @ 4612, RU sanjel & pump 15 sks class G, 3.7 bbls LD 25 jts reverse out wait on cmt to set up drop down tag @ 4060, TOO H RU wireline RIH cut csg @ 1145 ND BOP's Unland csg NU BOP's, LD csg TIH W/ 1 1/4 tbg RU Sanjel.
4	01/03/2014		Crew to loc, TIH tag TOC @ 521 LD tag jts, RU WL RIH set 8.625 CIBP @ 95 ft, RU WL test CIBP to 1000 psi test ok, ND BOP's RDMO.
5	01/22/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 80'. Filled casing stub w 40 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.