

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

Depth Drilled out of Shoe: 0 FT Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL
 Number of Times Tests Conducted: 0 Mud Weight When Test was Conducted: 0 LBS/GAL

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
 None

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
 None

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
 None

PRESSURE/RATE DETAIL

EXPLANATION

TIME HR:MIN.	PRESSURE - PSI		RATE BPM	Bbl. FLUID PUMPED	FLUID TYPE	SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/>		
	PIPE	ANNULUS				TEST LINES	3439 PSI	CIRCULATING WELL - RIG <input checked="" type="checkbox"/> BJ <input type="checkbox"/>
07:00	0	0	0	0	N/A	Leave yard		
08:00	0	0	0	0	N/A	Arrive on location		
10:15	0	0	0	0	N/A	Spot trucks Pre- rig up safety meeting		
11:15	0	0	0	0	N/A	Pre-job safety meeting		
11:45	0	0	1.3	2	H2O	Load lines		
11:48	3439	0	0	0	H2O	Pressure test pumps and lines		
11:52	114	0	5.5	20	H2O	Fresh water spacer		
11:58	156	0	5.5	10	H2O	Dyed spacer		
12:01	165	0	4.1	67	CEMENT	Batch, weigh, and pump 280 sx type III +0.08 lbs/per sack Static free + 1.5 Calcium chloride +0.15 lbs/sack cello flake + 60.5% Fresh water 14.5#		
12:32	256	0	5.5	40	H2O	Drop plug and displace		
12:42	230	0	4.1	15	H2O	Drop rate		
12:46	297	0	2.6	11	H2O	Drop rate		
12:50	324	0	2.6	66	H2O	Bump plug to 952 psi, floats held, 0.3 bbls bled back, 11 bbls cmt to surface		
12:55	0	0	0	0	N/A	Pre- rig down safety meeting		
13:30	0	0	0	0	N/A	Leave location		

BUMPED PLUG	PSI TO BUMP PLUG	TEST FLOAT EQUIP.	BBL.CMT RETURNS/ REVERSED	TOTAL BBL PUMPED	PSI LEFT ON CSG	SPOT TOP OUT CEMENT	Service Supervisor Signature:
<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	324	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	11	163	0	<input checked="" type="checkbox"/> Y <input type="checkbox"/> N	



Baker Hughes JobMaster Program Version 3.60

Job Number: 1001100921

Customer: Tekton

Well Name: Pavistma south 5 1-8-32-090-4-nh

