

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: NISHIMOTO 25-36			
Project:COLORADO-WELD-NAD83-UTM13		Site:NISHIMOTO 10-36 PAD	Rig Name No:CONCORD 2/2
Event: CONST- CAP WELL WORK		Start Date: 12/18/2013	End Date: Spud Date: 4/19/2007
Active Datum: RKB @4,829.00usft (above Mean Sea Level)		UWI: 0/3/N/67/W/36/0/SENW/6/0/S/2138.004276/E/0/1982.003964/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	01/14/2014		MIRU CONCORD 2. SCP 110. RU CABLE INC. SLICKLINE TAG FILL @ 7499'. BLOW WELL DOWN, CONTROL WELL W/ 60 BBLS. NDNU, TOO H W/ 2-3/8" PRODUCTION TBG. SWI, SDFN.
2	01/15/2014		TIH AND SET 4-1/2" RBP @ 7108'. NDBOP, NUWH, CIRCULATE GAS FROM WELL. RU HYDROTESTER, TEST CSG TO 5000#, HELD GOOD. SPOT 2 SX SAND ON RBP. RU PRS AND EMI TBG ON TOO H. FOUND 3 CRIMPED JTS AND 231 GOOD JTS. UNLAND CSG AND NU ANNULAR EQUIPMENT. SWI, SDFN.
3	01/16/2014		TIH W/ 1-1/4" WORKSTRING. WORK AND CIRCULATE TBG DOWN ANNULUS TO 3300'. ESTABLISH CIRCULATION TO SURFACE. CIRCULATE AND CONDITION WELL FOR 4 HRS. LD 10 JTS OF TBG. SWI, SDFN.
4	01/17/2014		RU SANJEL CEMENTERS FOR ANNULAR FILL. PU 10 JTS OF TBG AND TAG @ 3304'. PUMP 5 BBLS H2O, 20 BBLS SMS, 5 BBLS H2O. THEN MIX AND PUMP 780 SX OF CLASS G CMT W/ 0.3% CFR, 0.1% LTR, 0.3% AS-3 AND 1/4# POLYFLAKE MIXED @ 15.8 PPG. DISPLACE W/ SEE REMARKS
5	01/20/2014		RU WARRIOR WIRELINE. RIH W/ CBL TOOLS. LOG W/ GOOD CMT FROM 3306' TO TOC @ 90'. TIH W/ RETREIVING HEAD, CLEAN WELL TO RBP. TOO H AND LD RBP. TIH W/ NC, XN AND 2-3/8" TBG. BROACH TBG TO XN, NDNU AND LAND WELL @ 7400.42' W/ 235 JTS. SEE REMARKS

REMARKS:

01/17/14 - DISPLACE W/ 2 BBLS H2O. TBG WAS STUCK, WORK TBG FOR 30 MIN. BACK OF TBG. LD 9 JTS OF TBG. LEFT 95 JTS OF TBG IN THE HOLE. ND ANNULAR EQUIPMENT. RELAND 4-1/2" CSG, NU NEW 5K WH AND BOP. SWI, SDFN.

01/20/14 - RU HYDROTESTER, TEST WH TO 5000#, HELD GOOD. SWI, RDMO.