

Jay, Dave, & Kevin:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal RU 311-5 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal RU 311-5
API:	05-045-21782-00
Location:	Section 5 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1133'
Production Csg Cement Date:	4 ½" @ 10,249' – cemented 12/24/13
Cement:	1030 sks
Cement top from survey:	6700' Estimated
Estimated top of gas:	7535' Estimated
Temp Survey:	12/25/13 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, Williams will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

12/25/2013	01:00	6 HR	0 BBL	0 PSI
12/25/2013	07:00	12 HR	0 BBL	0 PSI
12/25/2013	19:00	24 HR	0 BBL	0 PSI
12/26/2013	19:00	48 HR	0 BBL	0 PSI
12/27/2013	19:00	72 HR	0 BBL	0 PSI