

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-VAN SCHAACK 6-11

Project:COLORADO-ADAMS-NAD83-UTM13	Site:HSR-VAN SCHAACK 6-11	Rig Name No:BASIC 1549/1549, CABLE/
Event: ABANDONMENT	Start Date: 4/30/2013	End Date: 5/28/2013
Active Datum: GL @5,180.00usft (above Mean Sea Level)		Spud Date: 1/6/1995
UWI: 0/2/S/66/W/11/0/NWSE/6/0/0/0/0/0/0		

Report No	Report Date	MD (usft)	24 Hr Summary
8	04/11/2013		RU FRONTIER SLVT - RIH VAUGHN ENERGY SERVICES GYRO TOOL TO 8100' MAKING STOPS EVERY 100' RDMO
1	04/30/2013		RU Frontier. Run gyro. Pull BS. Tag fill @ 8359'. MIRU Basic Rig 1549. Kill well. ND well head. NU BOP. TOOHO & tally tbgs. SI. SDFN.
2	05/01/2013		Wait on wireline. RU Warrior. Run 3.81" gauge ring to 8200'. Set CIBP @ 8170'. Dump bail 2 sks cmt on top of CIBP. TIH w/tbg to 7150'. Hydrotest tbg to 6000 psi while TIH. Load hole. SI. SDFN.
3	05/02/2013		RU Baker & spot 75 sks G cmt w/20% silica flour, .4% CS-32, .5% ASA-301, & .1% R-3. from 8150' to 6900'. TOOHO & stand back 4800'. LD remaining tbg. RU Warrior. Shoot 3 .62" holes @ 6038' & 6 holes @ 4800'. Set retainer @ 4810'. PU stinger & TIH. SI. SDFN
4	05/06/2013		CREW TRAVEL TO LOC. MIRU BAKER. MIX & PUMP 550 SX G CEMENT FROM 6038'-4800'. RDMO BAKER. MIRU WARRIOR. PU & RIH W/CSG GUN TO 1800'. SHOOT CSG @ 1800'. TOOHO & RDMO WARRIOR. LD 4-1/2" CSG. PU & RIH W/2-3/8" TBG TO 1900'. SECURE WELL. SDFN.
5	05/07/2013		CREW TRAVEL TO LOC. MIRU BAKER. MIX/PUMP 150 SX CEMENT FROM 1920' TO 995'. RDMO BAKER. LD 61 JTS 2-3/8" TBG. MIRU WARRIOR. PU & RIH W/8-5/8" CIBP. TAG TOC AT 995'. PUH & SET CIBP @ 100'. TEST CIBP TO 1000 PSI FOR 15 MIN. TEST OK. RDMO BASIC 1549
6	05/28/2013		TIME ON: 13:0, ROUTE: S57, WINS: 75451, PROJECT TYPE: P&A, PROD: JSND, TP: N/A, CP: N/A, CHOKE: N/A, BATT #: 34003881, GATHERER: KMG, STAT #: 046136, LINE #: 14-10-399-3, COMMENTS: P&A'd OFFLINE.
7	05/28/2013		Crew travel, safety. Dug up casing. Cut casing 6' below GL, removed wellhead. Tagged @ 103'. Filled csg w 42 bags 5000# cement. Capped csg w metal plate containing well info. Backfilled.

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-VAN SCHAAK 6-11

Project: COLORADO-ADAMS-NAD83-UTM13

Site: HSR-VAN SCHAAK 6-11

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 4/30/2013

End Date: 5/28/2013

Spud Date: 1/6/1995

Active Datum: GL @5,180.00usft (above Mean Sea Level)

UWI: 0/2/S/66/W/11/0/NWSE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/30/2013		RU Frontier. Run gyro. Pull BS. Tag fill @ 8359'. MIRU Basic Rig 1549. Kill well. ND well head. NU BOP. TOOH & tally tbg. SI. SDFN.
2	05/01/2013		Wait on wireline. RU Warrior. Run 3.81" gauge ring to 8200'. Set CIBP @ 8170'. Dump bail 2 sks cmt on top of CIBP. TIH w/tbg to 7150'. Hydrotest tbg to 6000 psi while TIH. Load hole. SI. SDFN.
3	05/02/2013		RU Baker & spot 75 sks G cmt w/20% silica flour, .4% CS-32, .5% ASA-301, & .1% R-3. from 8150' to 6900'. TOOH & stand back 4800'. LD remaining tbg. RU Warrior. Shoot 3 .62" holes @ 6038' & 6 holes @ 4800'. Set retainer @ 4810'. PU stinger & TIH. SI. SDFN
4	05/06/2013		CREW TRAVEL TO LOC. MIRU BAKER. MIX & PUMP 550 SX G CEMENT FROM 6038'-4800'. RDMO BAKER. MIRU WARRIOR. PU & RIH W/CSG GUN TO 1800'. SHOOT CSG @ 1800'. TOOH & RDMO WARRIOR. LD 4-1/2" CSG. PU & RIH W/2-3/8" TBG TO 1900'. SECURE WELL. SDFN.
5	05/07/2013		CREW TRAVEL TO LOC. MIRU BAKER. MIX/PUMP 150 SX CEMENT FROM 1920' TO 995'. RDMO BAKER. LD 61 JTS 2-3/8" TBG. MIRU WARRIOR. PU & RIH W/8-5/8" CIBP. TAG TOC AT 995'. PUH & SET CIBP @ 100'. TEST CIBP TO 1000 PSI FOR 15 MIN. TEST OK. RDMO BASIC 1549
6	05/28/2013		TIME ON: 13:0, ROUTE: S57, WINS: 75451, PROJECT TYPE: P&A, PROD: JSND, TP: N/A, CP: N/A, CHOKE: N/A, BATT #: 34003881, GATHERER: KMG, STAT #: 046136, LINE #: 14-10-399-3, COMMENTS: P&A'd OFFLINE.