


STATE OF
COLORADO

DNR, Jay <jay.krabacher@state.co.us>

**Re: NER 514-32 - Request for CBL Deferment**

1 message

Krabacher - DNR, Jay <jay.krabacher@state.co.us>

Mon, Mar 3, 2014 at 4:10 PM

To: "Haddock, Reed" <Reed.Haddock@wpenergy.com>

Cc: David Andrews - DNR <david.andrews@state.co.us>, "Porraz, Isac" <Isac.Porraz@wpenergy.com>, "Neifert-Kraiser, Angela" <Angela.Neifert-Kraiser@wpenergy.com>

Reed, Isac:

WPX has COGCC concurrence to defer the CBL on this well.

Regards,

Jay Krabacher

On Mon, Mar 3, 2014 at 2:18 PM, Haddock, Reed <Reed.Haddock@wpenergy.com> wrote:

I forgot to attach the temp log.....Reed

From: Haddock, Reed**Sent:** Monday, March 03, 2014 2:19 PM**To:** 'Krabacher - DNR, Jay'; David Andrews - DNR**Cc:** Porraz, Isac; Neifert-Kraiser, Angela**Subject:** NER 514-32 - Request for CBL Deferment

Jay and Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal NER 514-32 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 1/2" production casing on the subject well.

Information pertaining to the request is as follows:

| | |
|--------------|----------------------------------|
| Well: | Federal NER 514-32 |
| API: | 05-045-21786-00 |
| Location: | Section 5 T7S-R93W |
| Surface Csg: | 9 5/8" set and cemented at 1133' |

Production Csg Cement Date: 4 ½" @ 10,278' – cemented 2/24/14

Cement: 1050 sks

Cement top from survey: 5150' Estimated

Estimated top of gas: 7527' Estimated

Estimated Top Perf: 7526' Estimated

Temp Survey: 2/25/14, Attached

Volume to fill annular: Hole remained full following cementing operations



Please let me know if you need additional information to approve this deferment. After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

| | | | | |
|------------|-------|-------|-------|-------|
| 02/24/2014 | 21:00 | 6 HR | 0 BBL | 0 PSI |
| 02/25/2014 | 03:00 | 12 HR | 0 BBL | 0 PSI |
| 02/25/2014 | 15:00 | 24 HR | 0 BBL | 0 PSI |
| 02/26/2014 | 15:00 | 48 HR | 0 BBL | 0 PSI |
| 02/27/2014 | 15:00 | 72 HR | 0 BBL | 0 PSI |

Reed Haddock

Regulatory Specialist Staff

WPXENERGY

303-606-4086 (Office)

720-544-3267 (Cell)

Reed.Haddock@WPXEnergy.com

—
Jay Krabacher
N W Area Engineer
C O G C C