

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-KARLIK 12-12A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-KARLIK 12-12A

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 11/9/2013

End Date: 3/11/2014

Spud Date: 5/11/2001

Active Datum: RKB @4,864.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/12/0/SWNNW/6/0/S/-2123/W/0/-244/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	11/09/2013		MIRU Basic 1549. Kill well. ND Well head. NU BOP. TOO H & tally tbg. SI. SDFN.
2	11/11/2013		RU Warrior. Run 3.81" gauge ring to 7800'. Set CIBP @ 7770'. Dump bail 2 sx cmt on CIBP. Set CIBP @ 7100'. TIH w/tbg to 7095'. RU Sanjel. Spot 30 sx G cmt on top of CIBP. TOO H w/4100' tbg. LD remaining tbg. SI. SDFN.
3	11/12/2013		RU Warrior. Shoot 3 - .62" squeeze holes @ 5015' & 6 - .62" holes @ 4090'. Set retainer @ 4100'. TIH. RU Sanjel. Squeeze Sussex w/335 sx G cmt w/.25 #/sk Celloflake. TOO H. RU Warrior. Cut off csg @ 1250'. ND BOP. Unland csg. NU BOP. LD csg. SI. SDFN.
4	11/13/2013		TIH w/tbg to 1320'. RU Sanjel. Spot 200 sx Type III cmt w/2% CaCl2 from 1320' to 376'. LD tbg. ND BOP. Wait on cmt. RU Warrior & tag cmt top @ 376'. Set 8 5/8" CIBP @ 100'. NU BOP. Trst csg & CIBP to 1000 psi. OK. ND BOP. RDMO.
5	03/11/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 90'. Filled casing w 30 bags 5000# cement. Capped casing w metal plate containing well info. Backfilled.
6	03/11/2014		TIME : 14:00, ROUTE : W14, WINS: 74392, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002626, GATHERER: KMG, STATION: 08027, LINE : 16-156-4, COMMENTS: P&A'd OFFLINE.