

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BERIG UPRR 41-35 #2

Project: COLORADO-WELD-NAD83-UTM13

Site: BERIG UPRR 41-35 #2

Rig Name No: CONCORD 7/7

Event: CONST- CAP WELL WORK

Start Date: 2/4/2014

End Date:

Spud Date: 9/24/1990

Active Datum: RKB @4,805.99usft (above Mean Sea Level)

UWI: 0/4/N/66/W/35/0/NENE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	02/03/2014		Slickline TU @ 7258', MI & had to have location leveled out for base beam & rig, location was leveled out but was a misunderstanding as to where leveling was to be done & had to fix, spotted in base beam & rig, SDFN.
2	02/04/2014		RU, BDW pump 60 bbls fresh w/ bio to kill, ND WH NU BOP, TIH TU w/ 230 jts @ 7295', RU washington & CO w/ 232 jts @ 7370', circ clean, RU PRS EMI unit EMI 220 bad jts & 8 good jts, (will run new tubing), RD PRS, drain up SSW SDFN
3	02/05/2014		Started equip & had trouble due to cold weather, waited on tubing, PU XN & RBP TIH w/ 140 jts SSW, drain up SDFN.
4	02/06/2014		Had hard time starting rig due to cold weather, TIH set RBP w/ 219 jts @ 6920' LD 1 jt, circ gas out & test plug to 1000psi for 15 min (tested good), Stackout on RBP, ND BOP ND old WH NU 5000psi WH NU BOP, RU HS Hydrotester & tried to test casing
5	02/07/2014		PU Packer & XN TIH (kept having issues w/ water displacing & freezing up our pump, set Packer w/ 214 jts @ 6768', test RBP to 1000psi & tested good, BOP froze up & had to thaw out, tested casing above Packer to 1000psi (failed), cont to hunt for hole,
6	02/08/2014		LD Packer, PU Retrieving head TIH circ sand & latch onto RBP, release RBP TOOHD LD RBP LD Retrieving head, RU Pioneer Wireline & set CIBP @ 6910' RD Pioneer, drain up SSW, had to clean up around well head to flange up surface (frozen ground) SDFN.
7	02/10/2014		wait on orders, RU Nabors Wireline & shot squeeze holes @ 4695' RD Nabors, PU CICR TIH w/ 96 jts & set CICR @ 3046', tried to establish circ & was only able to get a 3/4 bbl a min @ 1900psi, kept circ and ended @ 2 1/2 bbls @ 1000 psi, SSW drain up SDFN.
8	02/11/2014		BDW circ down tubing still stung in to Retainer, was able to estab 2 bbls min @ 1000psi, RU Sanjel pump 450sx Class G Cement & displaced 35 bbls fresh water, sting out of retainer & pumped balance plug of 20sx Class G cement, displaced with 10.5 bbls fresh
9	02/12/2014		Equip maintenance at shop
10	02/13/2014		TOOH LD Stinger, PU bit & bit sub TIH TU w/ 90 jts @ 2845', RU PS drill out cement w/ 95 jts @ 3005' & tried to test casing to 1000psi, started to circ through surface, called engineer, will pump cement bull head, TOOHD LD bit & bit sub,
11	02/14/2014		BDW RU Sanjel, estab circ 2 bbls @ 800psi, pumped 150sx of Type III cement mixed at 14ppg and 1.46 cuft/sx. Displace using a wiper plug for 4-1/2" 11.6# casing to +/- 2,850' using approx. 44 bbls of fresh water, shut well in with 1300psi,
12	02/18/2014		BDW surface had 50psi, ND Frac valve NU WH NU BOP, PU bit & bit sub TIH TU w/ 90jts @ 2840', RU washington & PS drill out cement to 3000' tested casing to 1000psi for 15 min. (tested good), cont to drill out retainer & CO w/ 137jts @ 4315', had hard time
13	02/19/2014		BDW surface had 50psi, RU PS & cont to drill out cement w/ 151jts @ 4775', tested casing to 1000psi for 15min (tested good), RD PS RD Washington, TOOHD w/ 151jts LD bit & bit sub, RU Nabors Wireline & RIH w/ CCL-GR-CBL-VDL from 4800'-2600', RD Nabors
14	02/20/2014		BDW cont to TIH TU w/ 219jts @ 6910', RU Washington head & PS drilled out CIBP & pushed to 3770' w/ 228jts, hit tight spot & had hard time getting plug past 7190' (3 7/8" cone bit), circ clean, RD PS RD Washington, LD 5jts TOOHD w/ 228jts LD bit & bit sub,
15	02/21/2014		BDW PU 4.5 casing scraper & TIH w/ 212jts @ 6700', TOOHD LD scraper, RU Holeseeker Hydrotester PU NC XN TIH w/ 18jts & PU Arrowset then 211jts, LW w/ 229jts & PKR @ 7262', RD Hydrotester, set PKR LW ND BOP NU WH, tested pkr to 1000psi (tested good)

COMMENTS ON PAGE 2

BERIG UPRR 41-35 #2

COMMENTS:

02/06/14 - to 5000psi, was only able to get to 2500psi & could not build no more psi, bled off 500 psi in 1 min, also got pressure at braden head of 90 psi (started w/ 0 psi) RD Hydrotester, TOOH LD Retrieving head & dumped 2 sacks sand, drain up SSW SDFN

02/07/14 - found hole between 2941'-2972', Worked on picking at frozen ground to expose surface casing valve, so that we can check for circ, tried to establish circ on braden head, called engineer & was given orders to stop & PU 10 stands, drain up SSW SDFN.

02/11/14 - water, RD Sanjel & TOOH w/ 6 stands, 83 jts left in hole @ 2625', RU Sanjel & circ clean w/ 65 bbls, Pumped squeeze at 465psi w/ 1.5 bbls, shut tubing in SSW & flushed out hard lines, RD Sanjel, drain up SDFN.

02/13/14 - ND BOP ND WH NU frac valve, SSW drain up SDFN.

02/14/14 - wash out hardline RD Sanjel, drain up SDFN.

02/18/14 - drilling out retainer, RD PS LD 5jts so water level will drop, SSW drain up SDFN.

02/19/14 - PU bit & bit sub TIH w/ 150jts, SSW drain up SDFN

02/20/14 - SSW drain up SDFN.

02/21/14 - test flange to 5000psi for 15min RD Holeseekers, broach tubing mic @ 1.90", drain up, rack up pump & tank, SSW RDMO. (RMOR PKR in hole, Jason E 970-301-0499)