

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Document Number:
400377588

Date Received:
02/04/2013

Completion Type Final completion Preliminary completion

1. OGCC Operator Number: 69175 4. Contact Name: Jenifer Hakkarinen
 2. Name of Operator: PDC ENERGY INC Phone: (303) 8605800
 3. Address: 1775 SHERMAN STREET - STE 3000 Fax: (303) 8605838
 City: DENVER State: CO Zip: 80203

5. API Number 05-123-20613-00 6. County: WELD
 7. Well Name: STATE PETERSON Well Number: # 22-16
 8. Location: QtrQtr: SENW Section: 16 Township: 5N Range: 63W Meridian: 6
 Footage at surface: Distance: 1921 feet Direction: FNL Distance: 1958 feet Direction: FWL
 As Drilled Latitude: _____ As Drilled Longitude: _____

GPS Data:
 Date of Measurement: _____ PDOP Reading: _____ GPS Instrument Operator's Name: _____

** If directional footage at Top of Prod. Zone Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____
 ** If directional footage at Bottom Hole Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____

9. Field Name: WATTENBERG 10. Field Number: 90750
 11. Federal, Indian or State Lease Number: _____

12. Spud Date: (when the 1st bit hit the dirt) 02/01/2002 13. Date TD: 02/10/2002 14. Date Casing Set or D&A: 02/10/2002

15. Well Classification:
 Dry Oil Gas/Coalbed Disposal Stratigraphic Enhanced Recovery Storage Observation

16. Total Depth MD 7553 TVD** _____ 17 Plug Back Total Depth MD 7253 TVD** _____

18. Elevations GR 4690 KB 4700 One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:
CBL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/4	8+5/8	24	0	400	300	0	400	CALC

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom
1 INCH	S.C. 1.1	3,928	685	456	3,918

Details of work:

annular fill

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jenifer Hakkarinen
 Title: Regulatory Tech Date: 2/4/2013 Email: Jenifer.Hakkarinen@pdce.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
2465010	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Other Attachments			
2465011	Cement ticket	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
2465012	Cement Bond Log	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400377588	FORM 5 SUBMITTED	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
400377594	CBL 1ST RUN	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date
Engineer	Operator sent cement summary/job ticket and PDF version of CBL	2/20/2014 2:41:36 PM
Engineer	Emailed operator for remedial cement tickets. Emailed again for tickets. 8/6/13. Emailed again 12/24/13.	5/24/2013 12:26:12 PM

Total: 2 comment(s)