

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MORNING FRESH 7-22

Project: COLORADO-WELD-NAD83-UTM13

Site: MORNING FRESH 7-22 PAD

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 3/3/2014

End Date:

Spud Date: 4/27/2005

Active Datum: RKB @4,911.99usft (above Mean Sea Level)

UWI: 0/3/N/66/W/22/0/NESW/6/0/N/2180/E/0/2180/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	03/07/2014		MIRU Ensign 316 w/ Bulldozer Blow down well control w/ 50 bbls ND wellhead NU Bop SWN SDFN Tubing plugged shoot drain hole @ 7303
2	03/08/2014		MIRU pick emi out 239 4 bad RIH 4.5 RBP and set @ 6610 214 jts circulate gas out pressure test casing to 2000# test good for 15 minutes TOOH dump sand SWN SDFN
3	03/10/2014		Blow down annular ND Bop & wellhead NU 4.5- 7.5 K frac valve MIRU JW RIH perf gun perforate @ 1550 brake circulation RDMO JW Circulate for 2.5 hours SWN SDFN
4	03/11/2014		MIRU Baker Pump 10 fresh water 20 bbls sms 5 bbls fresh water 245 sx 14 ppg G neat pump 21 bbls displacement shut in annular w/ 150 psi casing 320 psi RDMO Baker
5	03/13/2014		ND 4.5 frac valve NU wellhead & Bop pick up bit 3 7/8 w/ 4 3 1/8 drill collars TIH tag TOC @ 1104 lay down 10 jts pick up PS Drill out cement to 1450 circulate clean SWN SDFN
6	03/14/2014		Drill 1.5 hours made 30' round trip for new bit Start drilling @ 1450 drill out @ 1560 circulate clean TOOH lay down collars MIRU JW run CBL BOC 1560 TOC 685 RDMO JW run retrieving head circulate sand off release TOOH SWN SDFN
7	03/15/2014		MIRU HS Test in 239 jts w/ production packer load & test packer to 1000# test good land tbq @ 7334 ND Bop NU wellhead Broach test wellhead to 5000# test good RDMO Ensign 316