

Jay and Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal NER 514-32 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal NER 514-32
API:	05-045-21786-00
Location:	Section 5 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1133'
Production Csg Cement Date:	4 ½" @ 10,267' – cemented 2/24/14
Cement:	1050 sks
Cement top from survey:	5150' Estimated
Estimated top of gas:	7527' Estimated
Estimated Top Perf:	7526' Estimated
Temp Survey:	2/25/14, Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

02/24/2014	21:00	6 HR	0 BBL	0 PSI
02/25/2014	03:00	12 HR	0 BBL	0 PSI
02/25/2014	15:00	24 HR	0 BBL	0 PSI
02/26/2014	15:00	48 HR	0 BBL	0 PSI
02/27/2014	15:00	72 HR	0 BBL	0 PSI