

Magna Energy Services, LLC
17509 County Road 14
Ft. Morgan, CO 80701
(970) 867-9007
Fax (970) 867-8374

Job Log

Date: 4/9/14

Operator: Noble Energy

Well Name: DINNER 13-33

AFE # 143454 Weld County

Legal Location: SWSW SEC 13 T6N R65W

API # 05-123-22370

4/7/14: MIRU, P & A equipment, Check PSI 200 #'s on tbg. 200 #'s on csg. Blow well down, pump 60 bbls water to kill well. ND well head, NU B.O.P.S. TOO H w/ 2 3/8 tbg. stand back on the derrick 75 stands, LD the rest on FBT 228 jts. RU Magna WL RIH w/ CIBP @ 6614' ROH, RIH w/ CDB dump 2 sxs of 15.8 # class G cement on top of CIBP @ 6614' ROH RD Magna WL. TIH w/ tbg. @ 4618' 150 jts establish circulation mix & pump 100 sxs of 15.8 # class G cement displace w/ 11 bbls water, TOO H w/ 2 3/8 tbg. SWI.

4/8/14: Check psi 0 #'s RU Magna WL RIH to tag cement taged @ 3290' ROH RD Magna WL, unland 4 1/2 csg. RU Magna WL RIH w/ csg. Cutter, cut 4 1/2 csg. @ 2470' ROH RD Magna WL, LD 4 1/2 csg. (recovered 55 jts of 4 1/2 csg. 2470') TIH w/ 2 3/8 tbg. @ 2494' 81 jts establish circulation mix & pump 100 sxs of 15.8 # class G cement, " STUB PLUG " displace w/ 7 bbls water, TOO H w/ 2 3/8 tbg. LD ON FBT, leave 17 JTS on the well 523' Establish circulation mix & pump 220 sxs of 15.8 # class G cement to surface, TOO H w/ tbg. LD on FBT, flush flow line W/ 4 bbls water 1 bbl cement, RD P&A equipment. SWI.

4/9/14: Check psi 0 #s tag TOC @ 80' from ground level, mix & pump 30 sxs of 15.8 # class G cement to surface, dig well & flow line 6' below ground level cut and cap well & flow line 6' below ground level backfill, PU location, P&A complete.

*** All cement used is Class "G" Neat 15.8 # ***

Cementing Contractor: Magna Energy Services, LLC

Cementing Contractor Supervisor: Jose Mario Navarro

Operator Supervisor: Kelly Reinhardt

COGCC Representative: Jason Gomez

MAGNA ENERGY SERVICES,

(avg. of 2 3/8 tbg was 30.79)