

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
Document Number: 400599791			
Date Received: 04/30/2014			

SUNDRY NOTICE

Submit a signed original. This form is to be used for general, technical and environmental sundry information. For proposed or completed operations, describe in full in Comments or provide as an attachment. Identify Well by API Number; identify Oil and Gas Location by Location ID Number; identify other Facility by Facility ID Number.

OGCC Operator Number: 47120 Contact Name Cheryl Light
 Name of Operator: KERR MCGEE OIL & GAS ONSHORE LP Phone: (720) 929-6461
 Address: P O BOX 173779 Fax: (720) 929-7461
 City: DENVER State: CO Zip: 80217-3779 Email: cheryl.light@anadarko.com

Complete the Attachment
Checklist

OP OGCC

API Number : 05- 123 29921 00 OGCC Facility ID Number: 301208
 Well/Facility Name: COMMONS Well/Facility Number: 28-19
 Location QtrQtr: NWNW Section: 19 Township: 1N Range: 68W Meridian: 6
 County: WELD Field Name: WATTENBERG
 Federal, Indian or State Lease Number: _____

Survey Plat		
Directional Survey		
Srvc Eqpmt Diagram		
Technical Info Page		
Other		

CHANGE OF LOCATION OR AS BUILT GPS REPORT

- Change of Location * As-Built GPS Location Report As-Built GPS Location Report with Survey

* Well location change requires new plat. A substantive surface location change may require new Form 2A.

SURFACE LOCATION GPS DATA Data must be provided for Change of Surface Location and As Built Reports.

Latitude _____ PDOP Reading _____ Date of Measurement _____
 Longitude _____ GPS Instrument Operator's Name _____

LOCATION CHANGE (all measurements in Feet)

Well will be: _____ (Vertical, Directional, Horizontal)

Change of **Surface** Footage **From** Exterior Section Lines:

FNL/FSL	FEL/FWL
<u>1259</u> <u>FNL</u>	<u>1271</u> <u>FWL</u>

Change of **Surface** Footage **To** Exterior Section Lines:

--	--

Current **Surface** Location **From** QtrQtr NWNW Sec 19

Twp <u>1N</u>	Range <u>68W</u>	Meridian <u>6</u>
---------------	------------------	-------------------

New **Surface** Location **To** QtrQtr _____ Sec _____

Twp _____	Range _____	Meridian _____
-----------	-------------	----------------

Change of **Top of Productive Zone** Footage **From** Exterior Section Lines:

<u>69</u> <u>FNL</u>	<u>2472</u> <u>FWL</u>
----------------------	------------------------

Change of **Top of Productive Zone** Footage **To** Exterior Section Lines:

		**
--	--	----

Current **Top of Productive Zone** Location **From** Sec 19

Twp <u>1N</u>	Range <u>68W</u>
---------------	------------------

New **Top of Productive Zone** Location **To** Sec _____

Twp _____	Range _____
-----------	-------------

Change of **Bottomhole** Footage **From** Exterior Section Lines:

<u>69</u> <u>FNL</u>	<u>2472</u> <u>FWL</u>
----------------------	------------------------

Change of **Bottomhole** Footage **To** Exterior Section Lines:

		**
--	--	----

Current **Bottomhole** Location Sec 19 Twp 1N Range 68W

** attach deviated drilling plan

New **Bottomhole** Location Sec _____ Twp _____ Range _____

Is location in High Density Area? _____

Distance, in feet, to nearest building _____, public road: _____, above ground utility: _____, railroad: _____,
 property line: _____, lease line: _____, well in same formation: _____

Ground Elevation _____ feet Surface owner consultation date _____

Comments:

ENGINEERING AND ENVIRONMENTAL WORK

NOTICE OF CONTINUED TEMPORARILY ABANDONED STATUS

Indicate why the well is temporarily abandoned and describe future plans for utilization in the COMMENTS box below or provide as an attachment, as required by Rule 319.b.(3).

Date well temporarily abandoned _____ Has Production Equipment been removed from site? _____

Mechanical Integrity Test (MIT) required if shut in longer than 2 years. Date of last MIT _____

SPUD DATE: _____

TECHNICAL ENGINEERING AND ENVIRONMENTAL WORK

Details of work must be described in full in the COMMENTS below or provided as an attachment.

NOTICE OF INTENT Approximate Start Date 05/09/2014

REPORT OF WORK DONE Date Work Completed _____

<input type="checkbox"/> Intent to Recomplete (Form 2 also required)	<input type="checkbox"/> Request to Vent or Flare	<input type="checkbox"/> E&P Waste Mangement Plan
<input type="checkbox"/> Change Drilling Plan	<input checked="" type="checkbox"/> Repair Well	<input type="checkbox"/> Beneficial Reuse of E&P Waste
<input type="checkbox"/> Gross Interval Change	<input type="checkbox"/> Rule 502 variance requested. Must provide detailed info regarding request.	
<input type="checkbox"/> Other _____	<input type="checkbox"/> Status Update/Change of Remediation Plans for Spills and Releases	

COMMENTS:

BRADENHEAD

CASING AND CEMENTING CHANGES

Casing Type	Size	Of	/	Hole	Size	Of	/	Casing	Wt/Ft	Csg/LinTop	Setting Depth	Sacks of Cement	Cement Bottom	Cement Top

H2S REPORTING

Data Fields in this section are intended to document Sample and Location Data associated with the collection of a Gas Sample that is submitted for Laboratory Analysis.

Gas Analysis Report must be attached.

H2S Concentration: _____ in ppm (parts per million) Date of Measurement or Sample Collection _____

Description of Sample Point:

Absolute Open Flow Potential _____ in CFPD (cubic feet per day)

Description of Release Potential and Duration (If flow is not open to the atmosphere, identify the duration in which the container or pipeline would likely be opened for servicing operations.):

Distance to nearest occupied residence, school, church, park, school bus stop, place of business, or other areas where the public could reasonably be expected to frequent: _____

Distance to nearest Federal, State, County, or municipal road or highway owned and principally maintained for public use: _____

COMMENTS:

<u>Best Management Practices</u>		
<u>No</u>	<u>BMP/COA Type</u>	<u>Description</u>

Operator Comments:

Commons 28-19 - Bradenhead Procedure

- 1 Call Foreman or Lead Operator at least 24 hr prior to rig move. If not already completed, request that they catch and remove plunger, isolate production equipment and remove any automation equipment prior to the rig showing up. Install perimeter fence as needed.
- 2 MIRU Slick line. Fish plunger if necessary and tag for PBTD (should be at 8197').
- 3 Prepare location for base beam rig.
- 4 Spot 12 jts of 2-3/8" 4.7# J-55 8RD EUE tbg.
- 5 Spot 40 jts of 1-1/4" 2.33# J-55 10rd IJ tbg.
- 6 Check wellhead for 5,000 psi rating. If wellhead is not rated to 5,000 psi, install one that is prior to completing the job.
- 7 MIRU WO rig. Kill well with fresh water with biocide. ND wellhead, NU BOPs.
- 8 Run two 2" or one 3" line(s) from starting head to return tanks
- 9 PU 8-10' landing joint with TIW safety valve on top and screw into the tbg hanger. Back out the lock down pins and pull up on the tbg string to break any possible sand bridges. Do not exceed 80% of tubing tensile strength, or 57,384-lb.
- 10 Unseat tbg hanger and LD tbg hanger and landing joint. Install rubber wiper in stripping head.
- 11 MIRU EMI equipment. TOO H with 2-3/8" tbg. EMI tbg while TOO H. Lay down joints with wall loss or penetrations >35%. Replace joints as necessary. Keep yellow and blue band tubing. Note joint number and depth of tubing leak(s) on production equipment failure report in OpenWelis. Clearly mark all junk (red band) tubing sent to yard.
- 12 TIH with 2-3/8" tbg and 4.5" RBP. Set RBP at +/- 7580' (Collars at 7564' and 7608').
- 13 Pressure test RBP to 1,000 psi for 15 minutes. (Pressure test to make sure plug is set correctly)
- 14 Spot 2 sx sand on top of RBP and TOO H. SB tbg.
- 15 ND bop, ND tubing head. Un land 4-1/2" csg string. NU double entry flange, NU BOP.
- 16 PU and TIH with 40 jts of 1-1/4" 2.33# J-55 10rd IJ tbg outside 4 1/2" csg to +/- 1187'. Circulate while TIH to condition hole.
- 17 MIRU Cement company.
- 18 Commence pumping cement job at pump rate of consisting 5 bbl fresh water, 20 bbl sodium meta silicate and 5 bbl fresh water; 19 bbl (70 sx) of Type III + with CaCl2 and 1/4 lb/sk PS Flake mixed at 14.0 ppg and 1.53 cuft/sk blended for a 3 hr pump time (Cement from 1178' to 817').
- 19 TOO H with 23 jts of 1-1/4" tbg and circulate 2x tubing volume or until cement cleans up. TOO H remaining 1-1/4" tbg and LD all 1-1/4" tbg.
- 20 Break lines and clean up with fresh water. RMDO cement company.
- 21 ND bop, ND dual entry flange. NU 2-3/8" tbg head and BOP.
- 22 Leave well shut in for 24 hours.
- 23 Circulate gas out of hole with fresh water with biocide.
- 24 MIRU wire line and run CCL-GR-CBL-VDL from 1200' to 0'. If cement is not above 817', contact engineering for further instructions. RDMO wire line.
- 25 Pressure test csg to 5,000 psig. If pressure does not hold, contact engineering for further support.
- 26 TIH with 2 3/8" tbg and retrieving head and tag sand above RBP. Circulate sand off RBP. Latch onto RBP at +/- 7380' and release RBP. TOO H standing back all 2 3/8" tbg and LD RBP.
- 27 TIH with 2-3/8" XN SN and 2-3/8" 4.7# J55 EUE tbg. Land tbg @ +/- 8055' (1 jt above top Codell perf). Broach tbg to XN nipple.
- 28 ND BOP, Install 7 1/16" x 5,000 psi tubing head adaptor with new 5,000 psi master valve threaded 2 3/8" connection. Make sure all wellhead valves are rated to 5,000 psi.
- 29 NU master valve and hydrotest tubing head to 5,000 psi for 15 minutes.
- 30 RMDO WO rig.
- 31 Clean location and swab well back to production. Notify field foreman/field coordinator of finished work and turn well back over to production team.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Cheryl Light _____
 Title: Sr. Regulatory Analyst _____ Email: DJRegulatory@anadarko.com _____ Date: 4/30/2014 _____

Based on the information provided herein, this Sundry Notice (Form 4) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: SCHLAGENHAUF, MARK _____ Date: 5/1/2014 _____

CONDITIONS OF APPROVAL, IF ANY:

COA Type

Description

	The additional cement referenced shall be placed as indicated and comply with Rule 317.i. The placed cement shall be verified with a CBL and documented with a Form 5 Drilling Completion Report.
--	---

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
-------------------	----------------	---------------------

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)

Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
--------------------	-------------

400599791	FORM 4 SUBMITTED
400599792	OTHER

Total Attach: 2 Files