

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-CAMPBELL 1-14A

Project:COLORADO-WELD-NAD83-UTM13

Site:HSR-CAMPBELL 1-14A

Rig Name No:CONCORD 3/3

Event: ABANDONMENT

Start Date: 4/16/2014

End Date: 5/10/2014

Spud Date: 8/6/1999

Active Datum: RKB @4,896.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/14/0/NENE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/16/2014		MIRU, BLOW DOWN WELL & KILL IT W/ 40 BBLS, ND WH NU BOP'S, TALLY OUT 249 JTS. RU WL RIH W/ GAUGE RING, PU CIBP RIH SET IT @ 7785 W/ 2 SKS OF CMT, PU A 2ND CIBP RIH SET IT @ 7120 RD WL SWI SDFN.
2	04/17/2014		PU SN TIH W/ 226 JTS, RU SANJEL PUMP 30 SKS OF THERMAL 35, PUH PUMP 40 BBLS OF MUD & PUH TO 5080, HOOK UP CEMENTERS PUMP 75 SKS OF CLASS G,LD 35 JTS CIRCULATED W/ MUD & TOO H SWI SDFN.
3	04/21/2014		MIRU WL RIH W/ JET CUTTER, NOT WORK POOH PU SPLIT SHOT RIH SHOOT @ 1250' TOO H RD, CIRC MUD, NU BOPS AND RIG FLOOR TOO H W 4-1/2 CSG LD,CHANGE EQUIPMENT TO 2-3/8 TIH TO 1380' MIRU CMT, PUMP 315 SKS TYPE III RD TOO H LD TO 300'CIRC, SDFN.
4	04/22/2014		CREW TRAVEL TO LOC, TIH TAG CMT 93' LD TAG JTS, MIRU WL PU 8-5/8 CIBP RIH SET @ 93, RD WL, TEST CIBP TO 1000 PSI, RDMO.
5	05/10/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 100'. Filled casing stub with 45 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
6	05/10/2014		TIME : 13:30, ROUTE : W15, WINS: 74386, PROJECT TYPE: P&A, PROD: NB/CD/J, BATT#: 34003797, GATHERER: KMG, STATION: 10223, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.