

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ROBERTS 35-15

Project: COLORADO-WELD-NAD83-UTM13

Site: ROBERTS 4-22 PAD

Rig Name No: ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 4/23/2014

End Date:

Spud Date: 7/18/2007

Active Datum: KB @4,897.00usft (above Mean Sea Level)

UWI: 0/3/N/66/W/22/0/NW/NW/6/0/N/602.001204/W/0/486.000972/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/23/2014		MIRU Ensign 316. Blow down well and control w/ 50 bbls ND wellhead NU Bop. MIRU Pick emi out 238 jts RDMO emi unit. TIH RBP and set @ 6690 circulate gas out test casing to 2000# test good SWN SDFN
2	04/24/2014		TOOH w/ retrieving head. dump sand ND Bop & wellhead NU double entry SWN SDFN
3	04/25/2014		Spot in 1 1/4 trailer. Pick up and circulate annular tbg to 3550 pump mud sweep circulate TOOH for tbg count SWN SDFN
4	04/28/2014		TIH 1 1/4 to 3550. Circulate mud sweep. SWN SDFN
5	04/29/2014		circulate 2.5 hours working pipe SWN SDFN
6	04/30/2014		Circulate 2.5 hours and work pipe @ 3550
7	05/01/2014		Circulate 2 hours TOOH 65 jts. MIRU Baker pump 170 sx 14 ppg @ 1507 annular fill. Lay down 48 jts. ND Bop & double entry set slips @ 60000# NU wellhead & Bop SWN SDFN.
8	05/02/2014		MIRU JW RIH CBL TOC 685 BOC 1490. RIH pull RBP TOOH. RIH Hydrostatic bailer bail rat hole. TOOH SWN SDFN
9	05/05/2014		Blow down casing 350#. MIRU HS testing test in hole 238 jts land @ 7463. Load casing 35 bbls test AS1X packer to 1000# test good test wellhead to 5000# test good. Broach RDMO Ensign 316.