

US ROCKIES REGION

Anadarko Daily Summary Report

Well: REYNOLDS 8-23

Project: COLORADO-WELD-NAD83-UTM13

Site: REYNOLDS 17-23 PAD

Rig Name No: BASIC 1549/1549

Event: WELL WORK EXPENSE

Start Date: 4/23/2014

End Date:

Spud Date: 11/8/2006

Active Datum: RKB @4,962.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/23/0/NESW/6/0/N/1340.00268/E/0/1595.00319/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/23/2014		MIRU Basic 1549. Kill well. ND well head NU BOP. TOO & EMI tbg. Rejected 11 jts tbg. RU Warrior. Run 3.81" gauge ring to 7100'. Set RBP @ 7070'. Dump bail sand on RBP. Shoot 3 - .38" squeeze holes @ 1500'. SI. SDFN.
2	04/24/2014		RU Sanjel. Brk circ. Pump 200 sks Type III cmt w/.25 #/sk Polyflake thru perfs @ 1500'. Drop wiper plug & displace w/21.5 bbls water. SI. SDFN.
3	04/28/2014		ND cmt head. NU tbg head & BOP. PU 3 7/8" rock bit, 4 - 3 1/8" drill collars & TIH. Tag cmt top @ 1310'. Drill cmt to 1505' & fell free. TOO. Wait on wireline. Run CBL from 1600' to surf. Poor cmt from 1500' to 720'. Test csg to 1000#. Lost 400# in 15 m.
4	04/29/2014		TIH w/tbg to 1520'. RU Sanjel. Spot 25 sks G cmt across perfs @ 1500'. TOO w/tbg. Pressure cmt to 1500 psi. Bled off 30 psi in 15 min. Pressure to 1500 psi. SI. SDFN.
5	04/30/2014		PU 3 7/8" bit, 4 - 3 1/8" drill collars & TIH. Tag cmt @ 1250'. Drill soft cmt to 1400'. LD 2 jts tbg. SI. SDFN.
6	05/01/2014		PU 2 jts tbg. Drill cmt from 1400' to 1520'. Circ clean. Test csg to 1000 psi. OK. TOO & LD drill collars. PU retrieving head & TIH. Circ sand off RBP. Release & TOO. PU NC/XN nipple & TIH. Circ sand from 7490' to 7573'. TOO w/55 stds. SI. SDFN.
7	05/02/2014		TIH W/ 2-3/8" N.C., XN NIPPLE, 127JTS OF 2-3/8" 4.7# J-55 TBG, 4-1/2" AS-1 PKR, 110JTS OF 2-3/8" 4.7# J-55 TBG, SET PKR & LAND TBG, PKR SET @ 3453', EOT @ 7446', ND BOP, TEST WELLHEAD TO 5000PSI - HELD, RDMO BASIC #1549