

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-CONNIE 1-18

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-CONNIE 1-18

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 5/13/2014

End Date: 5/29/2014

Spud Date: 1/14/1995

Active Datum: RKB @4,838.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/18/0/NENE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/13/2014		HAD TO SPOT EQUIPMENT WITH DOZER MIRU, ND FRAC VALVE NU BOP's, PU RETRIEVING HEAD, TALLY IN 204 JTS 2 1/16. CIR SAND RELEASE RBP, TOOHD LD RBP, SWI
2	05/14/2014		PU RETRIEVING HEAD TIH PT TO 1000 TEST OK, CIR SAND, RELEASE RBP TOOHD, RU WL RIH SET 3.5 CIBP @ 6895, PU SN TIH TO TOP OF CIBP, RU SANJEL PUMP 25 SKS OF THERMAL 35, PUH CIR W/ DRILLING MUD, PUH TO 4422 PUMP 30 SKS CLASS G, PUH CIR W/ MUD, TOOHD SWI SDFN.
3	05/15/2014		RU WL RIH CUT CSG @ 870, CIR GAS ND BOP'S UNLAND CSG NU, TOOHD LD CSG, TIH W/ 29 JTS DOWN TO 971, RU SANJEL PUMP 210 SKS TYPE 3, TOOHD LD TBG ND BOP'S RU WL RIH TAG TOC @ 150 & SET 8.625 CIBP @ 100 FT, PT CIBP TO 1000 TEST OK, RDMO.
4	05/29/2014		TIME : 10:00, ROUTE : N24, WINS: 76805, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003708, GATHERER: KMG, STATION: 45376, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.
5	05/29/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 91'. Filled casing stub with 40 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.