



Daily P&A Report

Well Name: Sohio State 2 P&A

Date: 1/23/2014
Report #: 2.0
AFE #: 313427
API #: 05-123-07185

Field Name NIOBRARA SHALE	API/UWI 05-123-07185	Drilling Permit # 05-123-07185	State Plane (E/W - X) (ft) 41	State Plane (N/S - Y) (ft) 104
Contractor WORKOVER UNIT	Rig Number SELECT WELL SERVICE #12	County WELD	State/Province COLORADO	Well Configuration Type

Daily Operations: 1/22/2014 06:00 - 1/23/2014 06:00				
Job Category PLUG & ABANDON	AFE Number 313427	Daily Field Est Total (Cost) 14,950	Cum Field Est To Date (Cost) 24,955	Total AFE + Supp Amount (Cost) 114,615
Temperature (°F) 40	Weather CLEAR	Road Condition GOOD	Tubing Pressure (psi) 0.0	Casing Pressure (psi) 0.0
Original KB Elevation (ft)				

24 HR Operation Summary
RAISE DERRICK, START IN HOLE W/ 7 7/8' TRI CONE ROCK BIT, DRLG CEMENT, GRAVEL

Remarks

Daily Contacts

Job Contact: DON BEAVER	Title: WSS	Phone Mobile: 720-281-7245
Job Contact: LONNIE MUSTARD	Title: WSS	Phone Mobile: 970-301-3167

Time Log				
Start Time	End Time	Dur (hr)	Code 2	Com
06:00	07:00	1.0	Rig Operations	CREW TRAVEL
07:00	07:30	0.5	Rig Operations	SAFETY MEETING, WARM UP EQUIP
07:30	12:30	5.0	Rig Operations	RAISE DERRICK & GUY OUT PICK UP POWER SWIVEL, 1- 3 1/2" DC, STRIP BOP OVER DC & PUT ON 7 7/8" BIT, NU BOP, START PUMPING AND WATER COMING FROM THE GROUND, DIG UP AROUND WH AND FOUND HOLE IN CASING
12:30	13:30	1.0	Rig Operations	WAIT ON WELDER TO REPAIR CASING
13:30	15:00	1.5	Rig Operations	WELD ON CASING TO REPAIR LEAK
15:00	18:30	3.5	Rig Operations	TAG CEMENT @ 10', DRILLING CEMENT, GETTING WOOD, CEMENT BACK IN RETURNS
18:30	19:30	1.0	Rig Operations	BIT TORQUE UP, STOPPED ROTATING @ 80' , LAY DOWN 1 DC. ROTATE @ 60' CLEAN HOLE (DRUG SOMETHING UP HOLE 45' BEFORE IT LET GO)
19:30	06:00	10.5	Rig Operations	DRLG FROM 80' TO 110' GETTING, CEMENT, GRAVEL, METAL SHAVINGS BACK IN RETURNS; TORQUEING UP. BACK TO CEMENT @ 110'

Casing Strings					
Csg Des		Set Depth (ftKB)	OD (in)	ID (in)	Wt/Len (lb/ft)
					Grade

Daily Costs					
Cost Des		Code 1	Code 2	Field Est (Cost)	Vendor
Wellsite Consultants / Prof Service		185	120	1,500.00	DON BEAVER
Completion Rig		185	106	10,000.00	SELECT WELL SEVICE #12
Wellsite Consultants / Prof Service		185	120	1,500.00	LONNIE MUSTARD
Contingency		185	199	1,950.00	