

Magna Energy Services, LLC
17509 County Rd 14
Fort Morgan, Co 80701
(970)-867-9007 or (970)-867-8374 (Fax)
Job Log

Date: 2/27/14 – 3/7/14

Operator: Foundation Energy

Well Name: Puritan #3

Location: Weld County

Legals: SESE, Sec. 34 T-2N R-68W

2/27/14: MOB P&A equipment to location-Ru Rig-Rd pumping unit- Lay down rods-SDFN

2/28/14: Finish laying down rods (came out with total 207 rods)-RDWH-NUBOP-Release anchor-Lay down all tbg
RU WL-TIH & set CIBP @ 4,545'-dump bail 2sxs cement on top of CIBP-Rd WL-SDFN

3/3/14: NDBOP & WH dig out around well-pull casing slips-Ru WL-TIH & free point casing-RIH with split shot & cut
casing @ 3,039', RD WL-Lay down 4 ½" casing SDFN

3/4/14: Finish laying down 4 ½" casing, TIH with tubing to 3,090'-Start pumping 15.8# class G cement 45 sxs/9 bbl.
cement (Cement: 3,090' to 2,857')- TOH to 524'-try to break circ. (pumped 150 bbl.)-Start pumping 15.8# class G
cement 50sxs/10 bbl. (Cement: 524' to 394')-SDFN

3/5/14: -TIH with tubing and tagged TOC @ 435'-pump 10 bbl. to try to break circ. Lay down to 127' Pump 5 bbl.
LCM plug to try to plug up hole in the casing TIH to 127'-start pumping 15.8# class G cement 30sxs/6 bbl. Lay down
all tbg, WOC, TIH 187' & did not tag any cement-pump 10 bbl. to try to break circ. (could not get circ.)-Start pumping
15.8# cement 20sxs/4 bbl. SDFN

3/6/14: TIH & tag TOC @ 400'-make phone calls for next orders-Start pumping 15.8# class G cement (130sxs/26 bbl.
(Cement: 400' to surface)-SDFN

3/7/14: TIH & tag TOC @135'-try to establish circulation (failed)-Wait on approval from state to set 8 5/8" CIBP
@100' & bring cement to surface (Talked with state and got verbal approval for procedure change)-Ru WL-TIH & set
CIBP @100'-Rd WL-TIH open ended to 100'-establish circ.-start pumping 15.8# class G cement (36sxs/7.2 bbl.
cement)(Cement: 100' to surface)-Lay down tbg-Rd floor-Rig down-dig out well-cut csg off-weld marker onto well-
back fill-clean location, Dig out flow line, Foundation Energy cut and removed flow line- RDMO- P&A complete.

*** All cement is 15.8# Class "G" neat cement ***

Cementing Contractor: Magna Energy Services

Cementing Contractor supervisor: Darie Roehm

Operator Supervisor: Jack Rich

State Representative: Randell Johnson

Wireline Contractor: Magna Energy Services